




DELTA CHARTER TOWNSHIP  
NEW DELTA PATROL AND COLD STORAGE BUILDINGS  
7736 Administration Rd, Lansing, MI 48917



## **Construction Progress**

- The underground storm detention system is fully complete.
- The Cold Storage building pad is mostly complete. The remainder of the pad will be completed after the radio tower is demolished.
- The structure demolition scope began yesterday, 01/08 with the storage building.
- The main structure of the Sheriff Station building was demolished on Tuesday, 01/09.
- TCC is anticipating that the radio tower demolition scope will begin early next week.

## **Contracts**

Original Contract Amount= \$12,073,030.00

No Change Orders are Currently Pending

Current Contract Pricing= \$12,073,030.00

Substantial Completion Date: January 31, 2025

Final Completion Date: February 28, 2025

## **Payment Applications**

Pay Applications 1-14 Total= \$921,458.30

Pay Applications 1-14 Status: Paid in Full

Pay Application 15 Status: Pending



Demolition of the Sheriff Station and Storage Building



Cold Storage Building Pad and Site Survey Flags



Underground Storm Detention System