




DELTA CHARTER TOWNSHIP
NEW DELTA PATROL AND COLD STORAGE BUILDINGS
7736 Administration Rd, Lansing, MI 48917



Construction Progress

- Tree removal scope is fully complete.
- The new sanitary line and asphalt patch-back scope at Administration Drive is complete.
- Soil Erosion and Soil Control measures have been installed.
- Excavation of the underground detention system is in progress.
- Demolition of the north end of the Parks and Recreation Building and the small water pump station is in progress.
- Pending utility disconnections, the structure demolition scope is targeted to begin the week of 12/18.
- The gas utility disconnection scope is targeted to be complete by Monday, 12/18.
- The Christman Company and LBWL continue to coordinate the electrical utility disconnection and removal scope.

Contracts

Original Contract Amount = \$12,073,030.00
No Change Orders Pending
Current Contract Pricing = \$12,073,030.00
Substantial Completion Date: January 31, 2025
Final Completion Date: February 28, 2025

Payment Applications

Pay Applications 1-13 Total = \$891,458.00
Pay Applications 1-13 Status: Paid in Full



Underground Detention System - Earthwork Prep



Admin Drive - Sanitary Line Installation



Underground Detention System - Excavation In Progress



Admin Drive - Backfilled, Compacted and Ready for Asphalt