




DELTA
TOWNSHIP



DELTA CHARTER TOWNSHIP
NEW DELTA PATROL AND COLD STORAGE BUILDINGS
7708 Administration Drive, Lansing, MI 48917



Construction Progress

- The underground storm drain lines and structures scope is 95% complete.
- The new underground sanitary sewer line and structure scope is in-progress. The sanitary sewer structure has been set, and installation of the new sanitary sewer line continues to move to the west.
- Excavation and backfill of the northeast road connecting to the Fire Station parking lot is in-progress.
- Excavation and grading of the southeast road that connects to the Fire Station parking lot is in-progress.
- The wood framing scope for the Cold Storage building is in-progress. The main structure has been framed, and the roof has been shingled.
- The underground and overhead electrical scope for the Cold Storage building is in-progress.
- The building foundation scope for the Sheriff Station building is scheduled to begin at the end of this week.

Contracts

Original Contract Amount= \$12,083,651.00

Approved Changes to Date= (\$28,045.00)

Pending Change Orders Total= No Pending Change Orders

Current Contract Pricing= \$12,055,606.00

Substantial Completion Date: January 31, 2025

Final Completion Date: February 28, 2025

Payment Applications

Pay Applications 1-16 Total= \$1,957,511.14

Pay Applications 1-16 Status: Paid in Full

Pay Application 17 Status: Submitted



Underground Electrical for the Cold Storage Building



Underground Sanitary Sewer Installation



Cold Storage Building with Shingled Roof



Underground Storm Line that Traverses the Parks and Rec Driveway