




DELTA CHARTER TOWNSHIP
NEW DELTA PATROL AND COLD STORAGE BUILDINGS
7708 Administration Drive, Lansing, MI 48917



Construction Progress

- The overall demolition scope is complete, and all demolition equipment has been demobilized.
- Building of the Cold Storage building pad is complete.
- The underground storm drain line and structures scope is in-progress at the north end of the site.
- The Cold Storage building foundation scope is scheduled to begin early next week.
- The wood framing for the Cold Storage building is scheduled to begin next week.

Contracts

Original Contract Amount= \$12,073,030.00
Pending Change Orders Total= (\$28,045.00)
Current Contract Pricing= \$12,044,985.00
Substantial Completion Date: January 31, 2025
Final Completion Date: February 28, 2025

Payment Applications

Pay Applications 1-15 Total= \$1,735,456.29
Pay Applications 1-15 Status: Paid in Full
Pay Application 16 Status: Submitted



Initial Stages of the Radio Tower Demolition



Storm Drain Lines and Structures



Storm Drain Lines and Structures



Cold Storage Building Pad