

Maritime Industrial Expansion / Norton Terminal – Construction Progress Update and Requested Commission Actions

John Klekotka, Steve Hager, Elise Gronewald Port of Everett May 10, 2022








TODAY'S PRESENTATION

- Review KPFF Engineering's Task Order Contract PSA 1-2020-02 and request Task Order amendment approval
- Request authorization for Change Order No. 4, a major addition to Strider Construction's contract
- Review site construction progress:
 - o Strider
 - City of Everett

PROJECT SITE DEVELOPMENT



ENGINEERING CONTRACT

- Original Task Order Based contract
- Contract Modifications No. 1 and 2
- Review of Contract Task Orders
- Request Authorization of Amended Task
 Order No. 16

ENGINEERING CONTRACT TASK ORDER STATUS

BILLED THRU MARCH 2022

TASK NO.	DESCRIPTION	BUDGET (in thousands)	% SPENT
001	Scoping	\$ 21.3	100% *
002	K-C Post Closing	\$ 220.6	95% *
003	Land Use and Permitting	\$ 149.0	91%
004	Design Support Services	\$ 252.6	97% *
005	Conceptual Site Design / 30% Design	\$ 298.8	100% *
006	PUD Substation	\$ 16.6	15%
007	60% Design	\$ 400.0	94% *
008	Barge Dock Assessment	\$ 139.2	93%
009	Warehouse Assessment	\$ 70.9	87%
010	Wharf Evaluation	\$ 33.6	100% *
	* Indicates closed task order (continued on next slide)		

ENGINEERING CONTRACT TASK ORDER STATUS BILLED THRU MARCH 2022


TASK NO. DESCRIPTION **BUDGET** (in % SPENT thousands) 011 90% Site Design \$493.0 100% * 012 **RR Siding Track Preliminary Design** \$ 32.0 36% 013 \$ 83.3 81% * Additional Geotechnical Analysis 014 \$ 224.5 Final Design 100% * 015 \$ 99.8 **Construction Support for Preload** 80% 016 Construction Support for MTCA Related Work \$ 411.8 70% 017 Construction Support for Non-MTCA Related \$ 341.3 76% Work 018 \$ 71.2 **Redesign for Future Maritime Tenant Area** 97% 019 \$ 45.0 PUD Area Site Civil Design 69% 020 Barge Dock Tug Shore Power Electrical Est. \$ 8.9 0% TOTAL \$3,496.6 87%

REQUESTED COMMISSION ACTION

Staff requests the Commission approve an amendment to KPFF's Task Order No. 16 for MTCA-related Construction Support Services in the amount of \$129,800, bringing the total Task Order No. 16 budget to \$541,591.

STRIDER PRIOR CHANGE ORDERS

- Three Prior Change Orders \$817,147.30 (not incl. WSST)
- No. 1 \$0
- No. 2 \$423,428.55
- No. 3 \$393,718.75
- Proposed Change Order No. 4




CHANGE ORDER NO. 4 – PAVEMENT INCREASE

- No. 4 \$3,766,262.78 (incl. WSST)
 - Increase pavement from 2" to 9" over a 6-acre area, 896 LF of new trench drains and storm structures, and regrading of portions of the site.
 - Fixtures and electrical boxes for 6 new light poles, conduit including 8 new vaults to light the maritime tenant and PUD sites.
 - Operational upgrades to portable transformer skid
 - Site work to support installation of the 6 new light poles.
 - New light pole foundation along the north property line.

REQUESTED COMMISSION ACTION

Staff requests the Commission approve Change Order No. 4 to Strider Construction's contract in the amount of \$3,766,262.78, including WSST

CONSTRUCTION PROGRESS UPDATE



ELECTRICAL WORK



ELECTRICAL WORK



STORMWATER LIFT STATION



SITE GRADING



CITY CSO WORK



CONSTRUCTION SCHEDULE

Strider is continuing to move forward and is on schedule for a November 23, 2022 Substantial Completion date.

City is continuing to install pipe and have indicated they are still on schedule. They are working some Saturdays to meet their schedule.

COMMENTS OR QUESTIONS?



THANK YOU!

