PUBLIC WORKS COMMITTEE MEETING MONDAY, MAY 1, 2023 – 4:30 P.M. DEERPATH AND ROUTE 41 PUMP STATION SOUTHWEST CORNER OF AHWAHNEE LANE AND DEERPATH ROAD MINUTES

I. ROLL CALL/CALL TO ORDER

Chairman Preschlack called the meeting to order at 4:30 P.M. Aldermen Nancy Novit and Ted Notz were in attendance.

Staff attending the meeting included Michael Thomas, Director of Public Works; Dan Martin, Superintendent of Public Works; Chuck Myers, Superintendent of Parks and Forestry; Bernard Pondexter, Engineering Assistant and Jim Lockefeer, Assistant Director of Public Works.

Also in attendance was Hugh Gilgunn, CivilTech Engineering, IDOT Pump Station Project Engineer.

All meeting members participated in a brief tour of the Deerpath and Route 41 Pump Station Project.

II. NEW BUSINESS / ACTION ITEMS

1. APPROVAL OF THE APRIL 17, 2023 PUBLIC WORKS COMMITTEE MEETING MINUTES Alderman Novit moved to approve the April 17, 2023 Public Works Committee meeting minutes. Alderman Notz seconded the motion, which carried unanimously.

2. REVIEW AND RECOMMEND APPROVAL TO CITY COUNCIL AWARD OF BID FOR THE ROCKEFELLER-MCCORMICK-LOCH RAVINE IMPROVEMENTS PROJECT


Assistant Director Lockefeer reviewed the below summary presentation slide on the topic.

ROCKEFELLER-MCCORMICK-LOCH RAVINE IMPROVEMENT PROJECT

- Project will address failed or failing City storm sewer infrastructure within three ravine areas
- Project will include sustainability components such as installation of stone/rock riffles for stormwater energy dissipation and the installation of native plant material
- City has easements in these areas to maintain infrastructure; advance coordination with residents to occur well in advance of project construction
- Project Budget \$850,000 (\$600,000 CIP / \$200,000 Grant / \$50,000 ESC CIP)
- · City obtained five bids:

Misfits Construction Company	\$648,220
V3 Construction Company	\$693,500
Lenny Hoffman Excavating Inc.	\$731,471
Semper Fi Land Service	\$733,537
John Keno and Company	\$753,469

- After a qualifications review of Misfits Construction; staff does not recommend their firm as a responsible bidder for this sized project
- V3 Construction is recognized is recommended as a responsible bidder based upon past project experience
- If approved, construction to begin and be completed fall 2023
- Action Requested: PW Committee Recommends City Council find that Misfits Construction Company is not a Responsible Bidder for this Sized Rockefeller-McCormick-Loch Ravine Improvement Project and Award of Bid to V3 Construction Company as the Lowest Responsive and Responsible Bidder in the Amount of \$693,500, to Include a 10% Contingency in the Amount of \$69,350, for a Grand Total Amount of \$762,850



The Committee and City staff discussed project communications, construction access, and the bid process.

Alderman Notz moved to recommend to City Council finding that Misfits Construction Company is not a responsible bidder for this sized Rockefeller-McCormick-Loch Ravine Improvement Project and award of Bid to V3 Construction Group as the lowest responsive and responsible bidder in the amount of \$693,500, to include a 10% contingency in the amount of \$69,350, for a grand total amount of \$762,850. Alderman Novit seconded the motion, which carried unanimously.

3. REVIEW AND RECOMMEND APPROVAL TO CITY COUNCIL PURCHASE OF FACILITY HVAC REPLACEMENT UNITS

Assistant Director Lockefeer reviewed the below summary presentation slide on the topic.

FACILITY HVAC REPLACEMENT UNITS

- Purchase of four facility HVAC system units (three end of useful life replacements / one system upgrade)
 - · Fire Station 2, Volwiler, East Train Station, South Beach Building
- · Operating Capital Project Budget \$60,000
- . Three quotes obtained for each of the four units; each unit individually is priced below \$25,000
- · INL Climate Control, Inc submitted low quote for all four units

Unit Location	Cost
Fire Station 2	\$6,486
Volwiler	\$10,287
East Train Station	\$21,878
South Beach Building	\$6,987
TOTAL	\$45,638

- · Combined unit cost exceeds \$25,000 requires City Council approval
- · JNL is a very reputable firm; has previously completed positive HVAC work for the City
- If approved, work will begin in May 2023
- Action Requested: PW Committee Recommends City Council Award Four City Facility HVAC Unit Replacements to JNL Climate Control in the Amount of \$45,638





Alderman Novit moved to recommend to City Council award four City facility HVAC unit replacements to JNL Climate Control in the amount of \$45,638. Alderman Notz seconded the motion, which carried unanimously.

4. REVIEW AND RECOMMEND APPROVAL TO CITY COUNCIL AWARD OF BID FOR THE ANNUAL CONCRETE STREET, CURB, AND SIDEWALK PROJECT AND DEERPATH/WESTMORELAND SIDEWALK CONNECTIVITY PROJECT

Director Thomas reviewed the below summary presentation slides on the topic.

CONCRETE STREET, CURB, SIDEWALK, AND DEERPATH/WESTMORELAND SIDEWALK CONNECTIVITY PROJECT

- · Annual project to address:
 - sidewalk trip-hazards
 - · deteriorating concrete streets and curb







- Added to this year's project is the Deerpath Sidewalk Connectivity project
 - · Sidewalk gap between Hospital path and public sidewalk by Faith Lutheran
 - · Easements will be obtained prior to construction
- Budget:

Project Component	Budget Amount
Curb and Sidewalk	\$85,000
Concrete Streets	\$50,000
Deerpath Sidewalk Connectivity	\$50,000
Total	\$185,000



CONCRETE STREET, CURB, SIDEWALK, AND DEERPATH/WESTMORELAND SIDEWALK CONNECTIVITY PROJECT

- MPI Bid- Glenview, Kenilworth, Northfield, Lake Bluff, Lincolnwood
- Received three bids (see chart)
 - Low bidder has performed this work in past years
- Recommendation is to award project at the full amount of \$185,000 (unit price bid)
- Future Council Item required for approval of permanent easements (date TBD)
- - Sidewalk/Street/Curb work between late June to early July
 - Sidewalk Connectivity project between early August to late October (pending timeline for easement approvals by both the Hospital and Lake Forest)
- Action requested: PW Committee recommends City Council award the low bid for the Annual Concrete Street, Curb, and Sidewalk Project, and the Deerpath/Westmoreland Sidewalk Connectivity Project to Schroeder & Schroeder, Inc., and Authorize the City Manager to Execute an Agreement in an Amount Not to Exceed \$185,000

Contractor Firm	Bid Amount
Schroeder & Schroeder Inc.	\$167,200.00
D'Land Construction, LLC	\$263,470.00
G&M cement construction	\$274,560.00



The Committee and City staff discussed project communications, the location of the Deerpath/ Westmoreland Sidewalk Connectivity Project, and the potential for a crosswalk installation as part of the Deerpath/ Westmoreland Sidewalk Connectivity Project.

Alderman Novit moved to recommend to City Council award of the low bid for the Annual Concrete Street, Curb, and Sidewalk Project, and the Deerpath/Westmoreland Sidewalk Connectivity Project to Schroeder & Schroeder, Inc., and authorize the City Manager to execute an agreement in an amount not to exceed \$185,000. Alderman Notz seconded the motion, which carried unanimously.

III. FY '24 CIP PROJECT SCHEDULE

The Committee and City staff reviewed and discussed the below presentation slides.

CIP PROJECT SUMMARY CHART – CAPITAL FUND				
Project	Asset Category	% Complete	Project Timeline	Notes
Annual Pavement Resurfacing & Patching Program	Road	5%	May-October	4/3 seeking PWC review and recommended approval to CC; 4/17 seeking CC approval.
Crack Sealing Program	Road	5%	Late Summer	4/3 seeking PWC review and recommended approval to CC; 5/1 seeking CC approval.
Concrete Streets Repair	Road	5%	June-July	5/1 seeking PWC review and recommended approval to CC; 5/15 seeking CC approval.
Annual Longline Striping Program	Road	0%	August	6/20 seeking PWC review and recommended approval to CC; 7/17 seeking CC approval.
Waukegan & Everett Intersection (Land Acquisition)	Road	5%	2023–2024	Applied for STP-Shared grant for land-acquisition, award notification is Fall 2023. Dates for PWC and CC is to be determined pending potential award of grant.
Waukegan & Westleigh Intersection (Land Acquisition)	Road	5%	2023–2024	Dates for PWC and CC is to be determined pending initial coordination with the School District.
Concrete Sidewalk/Curb Replacement	Road / Sidewalk	5%	June-July	5/1 seeking PWC review and recommended approval to CC; 5/15 seeking CC approval.
Deerpath Sidewalk Connectivity (41-Westmoreland)	Sidewalk	5%	September-October	5/1 seeking PWC review and recommended approval to CC; 5/15 seeking CC approval. Coordinating with the hospital regarding easements.
Whispering Oaks Sidewalk Connections (SRTS) Design PH 2	Sidewalks	5%	Spring 20 23 - Fall 2023	In-house staff performing phase I design, schedule for consulting out Phase II design is being determined.
McLennon-Reed Bridge Repairs – MFT Resolution	Bridge	0%	Spring 2024	11/20/23 seeking PWC review and recommended approval to CC; 12/4/23 seeking CC approval.
McLennon-Reed Bridge Repairs – Construction	Bridge	0%	Spring 2024	1/16/24 seeking PWC review and recommended approval t CC; 2/5/24 seeking CC approval.
Lake-Woodbine Bridge Reconstruction Design PH 2	Bridge	5%	Summer 2023–Fall 2024	4/3 seeking PWC review and recommended approval to CC; 4/17 seeking CC approval.
Elawa Parking Lot Resurfacing and Expansion – Design	Parking Lot	5%	Summer 2023-Fall 2023	Onsite meeting with stakeholders on 5/6
Elawa Parking Lot Resurfacing and Expansion – Construction	Parking Lot	0%	Fall 2023 or Spring 2024	Dates TBD pending coordination first with stakeholders
Forest Park Bluff Slope Stabilization	Forest Park	10%	September 18, 2023 – March 2024	3/20 seeking PWC review and recommended approval to CC; 4/3 seeking CC approval. Construction to begin post labor day 2023 and will be completed prior to 2024 beach opening.

CIP PROJECT SUMMARY CHART – CAPITAL FUND				
Project	Asset Category	% Complete	Project Timeline	Notes
Gorton Community Center Patio & Drop in Center	Facility	5%	TBD	5/15 seeking PWC review and recommended approval to CC; 6/5 seeking CC approval. Staff presented project to HPC 1/25; project needs to return to HPC; Com Dev leading special use permit review.
Public Safety Water Cooled Chiller Replacement	Facility	0%	Fall 2023	9/18 seeking PWC review and recommended approval to CC; 10/2 seeking CC approval. Project Design to begin in May.
Volwiler Carpet & Flooring Replacement	Facility	0%	Fall 2023	9/18 seeking PWC review and recommended approval to CC; 10/2 seeking CC approval.
Police Department Break Room Renovation	Facility	10%	May – June	2/6 PWC review and recommended approval to CC; 2/21 CC approved. Preconstruction meeting held 3/16.
ADA Transition Plan	Facilities / Right of Way / Parks	5%	May – September	Approved by City Council 4/17. Project kickoff meeting to soon be scheduled.
Rockefeller/McCormick/Loch Ravine Construction	Ravine	5%	May – November	5/1 seeking PWC review and recommended approval to CC; 5/15 seeking CC approval.
Washington Road Ravine Construction	Ravine	0%	May - September	Reevaluation of project scope needed.
Annual Storm Sewer Lining Program	Storm Sewer	10%	June-August	3/20 seeking PWC review and recommended approval to CC; 4/3 seeking CC approval.
Ahwahnee Road Storm Sewer Upgrade Construction	Storm Sewer	0%	December 2023–Summer 2024	11/20 seeking PWC review and recommended approval to CC; 12/4 seeking CC approval.
Beach Crane Replacement	Beach	10%	October	I/19 PWC review and recommended approval to CC; 2/6 CC approved. Alerted I/30 that cranes are now 24 weeks out from delivery due to supply chain issues. Crane replacements to occur in October.

CIP PROJECT SUMMARY CHART - WATER FUND Asset Category % Complete Project Timeline Notes 3/6 seeking PWC review and recommended approval to CC; 3/20 seeking CC approval. Sir William Lane Watermain Replacement (Lawrence-Everett) 10% May 15 / June-August 2/6 PWC review and recommended approval to CC; 2/21 Membrane Module Replacement Water 5% May – June CC approval. Anticipate delivery & installation to begin in 6/5 seeking PWC review and recommended approval to June – December Water Meter Replacement Project Design Water 5% CC; 6/20 seeking CC approval. 3/20 seeking PWC review and recommended approval to Annual Sanitary Sewer Lining Program Sanitary 10% June-August CC; 4/3 seeking CC approval. 4/17 seeking PWC review and recommended approval to Spring 2023-Summer Manhole Lining and I&I Repairs Design Sanitary 5% 2023 CC; 5/1 seeking CC approval.

IV. ASSET, INFRASTRUCTURE, & SERVICE HIGHLIGHTS

There were no discussions on the Asset, Infrastructure, & Service Highlights.

V. BUDGET / HIRING / INNOVATION UPDATES

There were no discussions on Budget / Hiring / Innovation Updates.

VI. PUBLIC COMMENT

There was no Public Comment.

VII. NEXT MEETING

Director Thomas explained that the next meeting will be held at a future, to be determined date.

VIII. ADJOURNMENT

Alderman Novit moved to adjourn the meeting of the Public Works Committee at 5:28 P.M. Alderman Notz seconded the motion, which carried unanimously.

Respectfully submitted,

Jim Lockefeer Jr.
Assistant Director of Public Works