

DAILY LOG

PROJECT Crocker Hall DAY Fri DATE 4/10/15

ADDRESS 240 Oral School Rd Mystic CT

WORK AREA _____

TIME	COMMENTS
7-	on Site - Sign in - Continue with Poly Prep of Student Bath Rms / Facility Bath Rm.
9:30	Break
9:45	Continue in all Bath Rms - Finish Ceiling in Main Corridor / Entrance.
11:15	Ceilings Finish / Cont. with Bath Rms.
12:30	Lunch.
1-	Finish Poly of Bath Rms
3:15	Tent #1 Poly finished / Pick up tools - lock Tool Boxes
3:30	off Site.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER Crofters Hall

155042

DAY Fri

DATE 4/10/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

NAME

SS#

REG

OT

DT

Erik S. Cyr

Q 134

Ed Brayne Jr

0632

Reyna Perez

8153

Indy Sucke

Rene Redonda

2852

(A)

report 3

EC

DATE _____

CALLER IN AT THIS TIME

7:50

 $\frac{4}{13} \frac{1}{5}$

DAILY LOG

PROJECT Crocker Hall DAY Mon DATE 4/13/15

ADDRESS 240 Oak School Rd - Mystic CT

WORK AREA _____

TIME	COMMENTS
7-	on site - Signin - build decon - Set up Hepa Machines (X2) Bring in necessary tools - Pick up Area to be abated.
9:30	Break
9:45	Tent #1 Complete Water Tank to be delivered 4/14/15 - finish emptying gym of C&D old School Sutures. Tidy In Skidsteer/Tie Hydraulic lines Back so they won't be pinched.
10:15	load C&D Con.
12-	C&D Full call Ray for Sweep. Cont Moving all equipment.
12:30	Lunch.
1-	Back on task of Emptying gym out of Equipment.
3:15	Chain & Wire doors closed - Pick up tools - lock Key for Machines in Grey Box.
3:30	off Site.
Note:	C&D Sweep Tomorrow.

FOREMAN'S SIGNATURE

PAGE _____ OF _____

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE 

CALLER IN AT THIS TIME

TIME	DATE
1:05	4/15/15

DAILY LOG

PROJECT Crouter Hall DAY Tues DATE 4/14/15

WORK AREA 9 VM


FOREMAN'S SIGNATURE

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

FOREMAN SIGNATURE

TIME

DATE _____

1:03	4/15/15
------	---------

DAILY LOG

PROJECT Croter Hall DAY Wens DATE 4/15/15

ADDRESS 240 Oak School Rd. Mystic CT.

WORK AREA _____

TIME	COMMENTS
7-	Sign in - All men on site - Men Continue With Gym Poly
8-	2 men fix Ceiling in entry - drive over to duccent Hall and fill Water Tank (550gals)
9-	Break.
9:15	Set up Water Tank With Pump - hoses etc.,
10:30	Water Set up A-Okay, works good. Cont Poly.
12:30	lunch.
1-	Poly Continues
2:30	F.C. Takes Ed Jr & Fredy in Containment To mark out Areas where T.S.I. is located in Walls and explains expected removal Procedure.
3:15	Pick up - lock up.
3:30	off Site.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER Crouter Hall

15.50 42

DAY Wens

DATE 4/15/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

NAME _____

SS#

REG

OT

DT

Erik S. Cyr

Ed Braca Jr

0632

René Redondo

2859

00

Handy Salvage

8432

9

Keyna Keren

8153

7

Chris Parinetti

2

report #4

EC

DATE _____

CALLER IN AT THIS TIME

--	--

DAILY LOG

PROJECT Courter Hall DAY Thurs DATE 4/16/15

ADDRESS 240 Oak School Rd Mystic CT

WORK AREA _____

TIME	COMMENTS
7-	on Site - Sign in - Suit up & Begin With ACM Demo (TSI-FIR Tile-Mastic-etc) Remove fir Tile & Put in Drums (2 men) Remove Piping With Friable TSI Elbows & insulation.
8:58	Shower out for Break
9-	Break
9:15	Back on tasks of ACM Demo.
11:58	Showerd out for lunch
12:35	Continue With ACM demo & removal in Hallway, Bathrooms, & landings.
3-	shower out - Turn off lights - unplug Cords pack up - Turn off Water
3:30	off Site

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

FOREMAN SIGNATURE _____

2:59 Pm	4/14/15.
---------	----------

DAILY LOG

PROJECT Crocker Hall DAY Fri DATE 4/17/15

ADDRESS 240 Oral School Rd Mystic CT

WORK AREA Hall + Class Rms + Bath Rms

TIME	COMMENTS
7-	on Site - Sign in - Suit up & Continue With ACM FIR Tile, Elbows & T&I
7:05	Dive → abate ACM Containing Materials Bag up as Demoad.
9-	Shower out for Break.
9:15	Break
9:30	Continue With tasks of ACM demo
11-	Barrel up for tile, Bag up all other ACM.
12-	Shower out for lunch
12:40	Continue with task of ACM demo & clean up as removed.
3:-	Shower out. Turn off light Water & unplug all unnecessary Cords. → lock up Boxes & Doors
3:30	off Site

FOREMAN'S SIGNATURE

PAGE ____ OF ____

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

FOREMAN SIGNATURE _____

TIME	DATE
3:09	04/17/15.

DAILY LOG

PROJECT Crouter Hall 155042 DAY Mon DATE 4-20-15

ADDRESS 240 oral School Rd, Mysore

WORK AREA Gym

[illegible]

FOREMAN'S SIGNATURE

PAGE _____ OF _____

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

FOREMAN SIGNATURE _____

DATE _____

CALLED IN AT THIS TIME

DAILY LOG

PROJECT Crocker Hall DAY Tues DATE 4/24/15ADDRESS 240 oral School Rd.

WORK AREA _____

TIME	COMMENTS
7-	on Site - Sign in - Continue With Gross Removal remain
7:10	Dive - Small Bag out
7:25	order lumber + supplies thru Roy.
9-	Shower out for Break - Warehouse truck on site unload first
9:20	Break
9:35	Back onto tasks 2 men Cleaning Elbows 1 man on Corners 2 men on Cleanup.
10:30	Corners finished - begin vacuuming firs
12:10	Shower out for lunch.
12:30	lunch
1-	Back on task of Cleaning and Washing down tent, send in towels. Vac. firs
3:10	Shower out - Turn off lights - unplug tools lock up Tool Boxes
3:30	off Site

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER Croster Hall → 195042 DAY Tues DATE 4/21/15

DATE 4/21/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE

H.C.

TIME

DATE _____

CALLED IN AT THIS TIME

8:17

4/22/15

DAILY LOG

PROJECT Crocker HallDAY WensDATE 4/22/15ADDRESS 240 Oak School Rd. Mystic CT

WORK AREA _____

TIME	COMMENTS
7-	on Site - Sign in - Finish final cleaning and spot cleaning.
7:15	all in.
7:45	Final Visual
8:30	lock down - Visual Good. → 2 men Poly Windows in Gym for safe demo of CMU Wall - all workers
9-	shower out → 2 men Poly Storage Rm & of Gym - 1 Person on safety watch / water.
9:30	Break
9:45	Continue with all tasks CMU Wall demo & Poly of Storage Rm.
11-	Remove window sash (remove screws & stops so as not to disturb ACM chalk)
12-	lunch
12:30	Back on tasks of Poly & CMU demo.
2:30	Poly finished - Men (2) Pick up all tools & unhook decan (PCM per clearance Passed.)
3:30	off Site.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER 155041 DAY Wens DATE 4/22/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE

DATE _____

CALLED IN AT THIS TIME

4/24/15

DAILY LOG

PROJECT Crocker Hall DAY Thurs DATE 4/23/15

ADDRESS 240 3rd School Rd. Mystic CT.

WORK AREA _____

TIME	COMMENTS
7-	on site - Sign in - 2 men in list demo CMU/ brick wall to access gym for live loading - 2 men on poly in Gym - 1 person on safety gate.
9:30	Break
9:45	Continue with tasks. Poly & wall demo
11-	2 men to Durant Hall to secure doors & windows
12-	lunch
12:30	Durant secure all men back on tasks of Gym poly & wall demo
2-	Wall demoed Move CMU & secure opening with Plywood. Move deep trailers away from building to parking lot for placement of 2 Cons.
3:15	pick up tools, unplug lights - lock up
3:30	off site.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER 155042 DAY Thurs DATE 4/23/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE

CALLER IN AT THIS TIME

4/24/15

DAILY LOG

PROJECT Crocker Hall DAY Fri DATE 4/24/15

ADDRESS 240 oral School Rd. Mystic CT.

WORK AREA _____

TIME	COMMENTS
7-	on site - Sign in - level off Area with Material where 2 Cons are to be placed.
8:30	2 men in list Framing Wall opening to be able to Hang reinforced poly
9:30	break
9:45	Hang poly @ Wall opening with Furring Strips
10:30	Begin Tear down of Tent #1
12:30	lunch.
1-	Continue with Tear down, Bag up as taken down.
3:15	pick up - lock up.
3:30	off Site.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER

155042 DAY Fri

DATE 7/24/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE EC

DATE

CALLER IN AT THIS TIME

9/27/15

DAILY LOG

PROJECT Crocker Hall DAY Mon DATE 4/27/15ADDRESS 240 oral School Rd Mystic CT

WORK AREA _____

TIME	COMMENTS
7-	am on Site - Sign in - 3 men finish tear down and bag up of Poly - 2 men in Gym prep.
8:30	Gather tools, lumber to begin Temp Garage for gym live load.
9:30	Break
9:45	Back on tasks of Gym Poly & Temp Garage. (34' x 18')
12:30	lunch.
1-	Continue with tasks of Gym prep & Temp Garage.
3:15	Board up opening - Pick up tools - lock up building
3:30	off Site

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER 155042 DAY Mon DATE 4/27/15

155042 DAY Mon

DATE 4/27/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

NAME	SS#	REG	OT	DT
Frik S. Cyr	0139	8		
Nayna Perez	8153	8		
Fredy Sanchez	8433	8		
E.C. Braga Jr	0632	8		
Dennis Olmstead	6151	7		
Ed Braga	8308	8		
# 5				
(A)				

FOREMAN SIGNATURE

E.C.

TIME

DATE _____

CALLED IN AT THIS TIME

7.411

4/30/15

DAILY LOG

PROJECT Courtes Hall DAY Tues DATE 9/28/15

ADDRESS 240 oral School Rd. Mystic CT.

WORK AREA _____

TIME	COMMENTS
7-	on site - Sign in - Continue With Prep of Gym and Temp Garage.
7:45	Larry Corona on site (electrician)
9-	Break
9:15	Cont With Gym. E.C. set up to begin Poly on Temp Garage - ie: Harness - lift inspection - tools needed.
10:40	FD #5R on site with #4 Truck and Sencing to block off Driveway of Thru Traffic.
12-	Lunch
12:30	Continue Poly of Temp Garage - Put Hard barriers in Windows of Gym for Hepa exhaust. Mr. P. To order Signs for Sencing.
2:30	#4 Truck in route back to warehouse / Flood Gym with Water / replace Hard barriers
3:15	Pick up tools / lock up boxes / secure building
3:30	off site.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER 155042 DAY Tues DATE 4/28/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE J.C.

DATE _____

CALLED IN AT THIS TIME

4/3 a/15

DAILY LOG

PROJECT Crocker Hall DAY Wens DATE 4/29/15

ADDRESS 240 oral School Rd. Mystic Ct.

WORK AREA _____

TIME	COMMENTS
7-	on Site - Sign in - 2 people Build tunnel & set up decon in Bath Rm. Continue poly of Temp Garage for live load.
8-	ATC To rainbow House to Sample Materials.
9-	Break
9:15	Continue with tasks - Poly finish decon / Continue with Garage Poly.
10:45	Kid from warehouse on site - Continue with Temp Garage.
12-	luncho
12:30	Continue with load out - Take out unnecessary material from Gym. is lumber non ACM material. Pick up poly scraps.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

4/1/15 215

JOB NAME & NUMBER 153042 DAY Wens DATE 4/28/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE

TIME

DATE _____

CALLER IN AT THIS TIME

DAILY LOG

PROJECT Comiter Hall DAY Thurs DATE 4/30/15

ADDRESS _____

WORK AREA _____

TIME	COMMENTS
7-	on Site-Sign in - Finish Poly Prep of live load Area (Temp Garage).
9:30	Coffee
9:45	Continue with task.
11:45	Take out all tools that won't be used inside. Touch up Poly.
12:30	lunch.
1-	Visual (Pre-abatement)
1:30	Good begin ACM non Friable removal. F/R Tile + mastic & Wood-Gr.
3-	Shower men out/shut off lights and unplug all tools.
3:15	Pick up lock up.
note:	Waiting for return call from United rentals in regards to Scrubber and John Deere skid steer.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

155042 DAY Thurs DATE 4/30/13

[illegible]

C.C.

TIME

DATE _____

CALLER IN AT THIS TIME

7:18

5/1/15

DAILY LOG

PROJECT Crocker Hall DAY Fri DATE 5/6/15ADDRESS 240 Oral School Rd.

WORK AREA _____

TIME	COMMENTS
7-	on site - Sign in - Al Conrad on Site to Put track back on - on Skidsteer. Tension both tracks down. Hook up Water
8:30	Al of Site Machine all set - start removal of Block Wood Floor (Gas meter levels Good $O^2 @ 20.6$)
8:45	Shower out - Leo + Rocio on site
9-	Coffee.
9:15	Continue with Sr Demo of live load.
10:30	Floor removal continues
12-	Lunch
11:30	return to work demo of Gym Floor (meter levels Good $O^2 @ 20.9$ $CO^2 0$) no visible emissions detected.
2:30	Change filters in Hepar Machines. Wet down Gym Floor & waste load out Area
3:10	Shower out - Turn off lights - lock up.
3:30	off Site
note:	John Deer Skidsteer not equipped with a scrubber/cannot use inside/can not remove from work area already started/

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER 155042 DAY Fri DATE 5/1/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE *E.C.*

DATE _____

CALLED IN AT THIS TIME

7:46	5/4/15
------	--------

DAILY LOG

PROJECT Crocker Hall - Gymnasium DAY Mon DATE 5/4/15

ADDRESS 240 oral School Rd. Mystic CT

WORK AREA _____

TIME	COMMENTS
7-	on site/sign in/change Hot Water Heater Suit up
7:15	drive - load out flooring into Cans. Remove Paper (Black) Check Containment - No Visible emissions.
9-	Shower out
9:15	Break
9:30	Continue With tasks of loading ACM Cans and removing paper on the Concrete Slab.
11-	send in Razor Scrapers to Remove Paper.
12:15	Shower out.
12:30	lunch
1-	Continue With tasks of Paper & Gross removal
3:10	Shower out - unplug lights & Tools
3:30	off Site.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

15502 DAY Mon DATE 5/4/15

DATE 5/4/15

A

DATE _____

7.39

5/6/15

DAILY LOG

PROJECT Crocker Hall

DAY Tues

DATE 5/5/15

ADDRESS 240 oral School Rd, Mystic CT

WORK AREA Gym

TIME	COMMENTS
7-	on site - Sign in - Vacuum Concrete Slab of
7:15	any loose debris - Send in tools to remove
	Mastic
8:20	Blaster not working properly / Eddie B &
	Fredy To fix it. Finish Scraping Paper
9-	Shower out
9:15	Coffee
9:30	Back on task's edges & fix Blast track
10-	no wheel inside blaster call Mr P. Bolt is steered
	off (Gone) - Continue with edges
12:15	Shower out
12:30	lunch
1-	New Blaster on Site, Put Temp double Pop up and
	Swap out Machines.
1:25	Continue with Mastic & Finish Edges
3:10	Shower out - unplug lights & tools
3:30	off Site

FOREMAN'S SIGNATURE

PAGE ____ OF ____

JOB NAME & NUMBER 155042 DAY Tues DATE 5/5/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM



FOREMAN SIGNATURE E.C.

CALLER IN AT THIS TIME

TIME

DATE _____

7.34

5/11/15

DAILY LOG

PROJECT Custer Hall → Gym DAY Wen DATE 5/6/15

ADDRESS 240 Oral School Rd Mystic CT

WORK AREA _____

TIME	COMMENTS
7-	on site / sign in / Continue With Blast trac
	Seal up 1 Can & Clean up live load Area
7:15	Dive
8:30	Set up 8 Glove Bags in Storage Area.
9-	Shower out
9:15	Coffee
9:30	Finish Glove bag setup / Continue Blast trac.
10-	Remove elbows and Clean pipes.
11-	Glove bags Finished / Clean Corners of Mastic
11:45	Shower out.
12-	Lunch
12:30	Continue With Blast track & spot cleaning in Gymnasium Set up 4 Glove bags on Elbows on 1/2 in Water pipe.
3:10	Shower out - un plug lights / Cards - back up
3:30	off Site.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

5/8/15 9:17

JOB NAME & NUMBER 155042 DAY Wens DATE 5/6/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE 

DATE _____

CALLED IN AT THIS TIME

5/8/15

DAILY LOG

PROJECT _____ DAY _____ DATE _____

ADDRESS _____

WORK AREA _____

TIME	COMMENTS
7	on site / Sign in - Spot Clean Mastic / Vacuum
7:15	Dive - Final Clean - Seal Can - Clean bagout - Wash and Sandart tools/etc
9-	Shower out
9:15	Break
9:30	Backup all Tasks - in Prep for final Visual.
11-	Visual (ATC)
11:40	Visual Good - lock down Gym - Airtest 5/6/15
12-	Shower out for lunch.
12:10	lunch.
12:40	Begin pre-clean to be able to poly Prep Windows. (criticals) Remove all Covers.
	Remove fence & Trees in front of Windows
3:15	Pick up tools - unplug cords - lock up Boxes
3:30	off Site.

FOREMAN'S SIGNATURE _____

PAGE _____ OF _____

JOB NAME & NUMBER 155042 DAY Thurs DATE 5/1/73

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE E. C.

DATE _____

CALLER IN AT THIS TIME

5/8/5

DAILY LOG

PROJECT Croter Hall DAY Fri DATE 5/8/15

ADDRESS 240 Oral School Rd. Mystic CT

WORK AREA Gym & Windows

TIME	COMMENTS
7-	on Site - Sign in - A.T.C. on site / Prep for Windows
7:10	A.T.C. Set up pumps for T.E.M. Continue with Pre-cleaning and Criticals of Doors & Windows.
9-	Coffee
9:15	Back on Task
9:30	A.T.C. Pulls Pumps from Gym
11-	Remove all Ceiling Grid (2 men) Show men How to Use Elect. Tester.
12-	Lunch
12:30	Cont w. Th Window Prep & Heps Vac of Skos.
13:15	Pick up tools - lock up Boxes
3:30	off Site.

FOREMAN'S SIGNATURE

PAGE ____ OF ____

JOB NAME & NUMBER 155042 DAY Fri DATE 5/8/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

A

FOREMAN SIGNATURE

TIME

DATE _____

CALLER IN AT THIS TIME

10:21

5/11/15

DAILY LOG

PROJECT

Croter Hall

DAY

Man

DATE _____

5/11/15

ADDRESS

WORK AREA

[illegible]

FOREMAN'S SIGNATURE

PAGE _____ OF _____

JOB NAME & NUMBER 155072 DAY Mon DATE 5/11/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE

CALLER IN AT THIS TIME

TIME

DATE _____

3:07

5/2/15

DAILY LOG

PROJECT

Cravter Hall

DAY

Tues

DATE _____

5/12/15

ADDRESS

WORK AREA

Windows

[illegible]

FOREMAN'S SIGNATURE _____

PAGE_____ OF_____

JOB NAME & NUMBER 153042 DAY Tues DATE 5/12/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

FOREMAN SIGNATURE 

TIME

DATE _____

CALLER: CALLED IN AT THIS TIME

3:06

5/14/15

DAILY LOG

PROJECT Crocker Hall DAY Wed DATE 5/13/15ADDRESS 240 Oral School Rd Mystic CTWORK AREA Exterior window Removal West Side

TIME	COMMENTS
7:00	Crew onsite & signed in, getting west side exterior prepped for window removal. Put poly drops (6mil) on the ground in front of windows to be removed. Got ladders
8:00	saws All etc.. Start removing windows, Joe V & Keith are here scanning the grounds trying to find main feed
8:30	water line into the building, Dan & Patrick have arrived they are looking over the building in preparation for
9:00	demo & assisting Joe & Keith. Break. Larry C. (electrician) is here tracking down cell feed to building
9:15	Crew back removing windows, wrapping them & putting
10:30	them in ACM trailer. A shut off at has been located for the water & Larry has found what he needs for
12:00	electrical shut down. Lunch - Back from lunch continued
12:30	window removal & wrap west side of bldg.
3:15	Crew cleaning up work area boarding up opening in gym & bringing all tools back to our office area. Gang boxes
3:30	packed, Crew leaving site for the day



FOREMAN'S SIGNATURE

PAGE 1 OF 1

JOB NAME & NUMBER Computer Hall DAY Wed DATE 5/13/15

[illegible]

	TIME	DATE
CALLED IN AT THIS TIME	9:30pm	Thu 5/13/15


DAILY LOG

PROJECT Control Hall DAY Thur DATE 5/14/15

ADDRESS 240 Oral School Rd mystic CT

WORK AREA Exterior Windows West Side & Move Equipment & Supplies to Durant

TIME	COMMENTS
7:00	Crew on site & signed in. Putting up poly criticals on last section of windows West Side (our office) prep for removal. Dan & Patrick are on site making water disconnect.
9:00 9:45	Break - Back from break two people continue prep on windows & two people going over to Durant Bldg. to clear out the broken cabinets, door etc... in the two rooms we will be using as our office & supply area. Larry C. (electrician) is here disconnecting panels boards & power to this bldg.
10:30	We are starting to bring our tools, equip & supplies over to Durant. Joe Valano said to take water tank off lift gate
12:00 12:30	truck & use the truck to move equip. Lunch - Back from lunch continue to move our stuff over to Durant. Leaving just what we need to remove last section of windows. We will do removal tomorrow. Need to make sure all our stuff is secured over at Durant before we leave this bldg wide open. One of the 30yd ACM cans was pulled. Jeff P. stopped by.
3:15	Cleaning up & locking up both Bldgs.
3:30	Done for the day. Crew leaving site.


FOREMAN'S SIGNATURE

PAGE 1 OF 1

JOB NAME & NUMBER Courter Hall

DAY Thurs

DATE 5/14/15

NAME _____

SS#

REG

OT

DT

[illegible]

FOREMAN SIGNATURE

TIME

DATE _____

CALLER IN AT THIS TIME

P. 30
m

Fr 5/15/15


DAILY LOG

PROJECT Crofter Hall DAY Fri DATE 5/18/15

ADDRESS 240 Oral School Rd. Mystic CT

WORK AREA West Side Exterior Windows

TIME	COMMENTS
7:00	On site & signed in starting window removal on West Side, Last section. Adhering to QT Regs regarding exterior removal of ACM, non friable.
9:00/9:15	Break - Back from break continue removal
10:00	& unwrapping windows. Trans waste arrived to remove 2nd 30yd ACM can (gym floor) we stopped to help him. Had to take down more of the poly inclosure we made for dumpsters. Can is leaving site. We are going back to removal
12:00/12:30	lunch - back from lunch finish window removal start
1:30	final clean & scrape caulk. All ACM material has been wrapped or bagged & put in ACM 100yd trailer. We are now going to load all remaining tools, supplies & equipment onto truck & bring them over to Duckett Hall for safe storage.
3:20	Done for the day crew leaving site


FOREMAN'S SIGNATURE

PAGE 1 OF 1

JOB NAME & NUMBER Crowther Hall DAY Fri DATE 5/15/15

[illegible]

DATE _____

11:00	from 5/18/15
-------	--------------

DAILY LOG

PROJECT Crocker Hall DAY 07/02/17 DATE 5/18/15

ADDRESS 240 Oral School Rd Mystic C.T

WORK AREA Gym windows - ~~Phillips Ave~~

TIME	COMMENTS
7:00	Crew on site & signed in. Dan & Pat as well as Joe V & Keith are here this morning. The plan is to start demo of Crocker Hall. We have to get the remaining odds & ends (fire extinguishers, supplies etc...) out of the building. we also getting to the gym windows.
9:00/11:15	Break - Continue same work.
12:00/12:30	Lunch - Back from lunch bringing items over to Durant
	Demo continues - we continue misc. cleanup & moving items to Durant.
3:30	Done for the day & leaving site


FOREMAN'S SIGNATURE

JOB NAME & NUMBER Crocker Hall DAY Mon DATE 5/18/15

WORKER SAFETY AND MSDS AWARENESS MEETING ATTENDANCE FORM

[illegible]

FOREMAN SIGNATURE

TIME

DATE _____

CALLER IN AT THIS TIME

Dec 5/13/18

APPENDIX F

Containment Dive Sheet

A.A.I.S. Corp.

JOB

155042

LOCATION

Crocker Hall

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Darwin Calvopina-Toms	4/16/15	7:05	9:00	9:20	11:59	12:39	3:00	
S.S.# 0873								
Fredy Sacedo		7:06	9:07	9:17	12:05	12:37	3:15	
S.S.# 5433								
Regina Perez		7:10	9:00	9:16	11:59	12:35	3:10	
S.S.# 8153								
Rene Medranda		7:08	9:02	9:18	12:07	12:38	3:17	
S.S.# 2852								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Regina Perez

EXCURSION SAMPLE WORN BY: Regina Perez

FOREMAN: Darwin Calvopina-Toms

AMOUNT AND TYPE OF ASBESTOS REMOVED:

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB Crocker Hall 155042 - LOCATION _____

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
<u>Fredy Serrano</u> S.S.# <u>3433</u>	<u>4/17/15</u>	<u>7:03</u>	<u>9:03</u>	<u>9:19</u>	<u>12:00</u>	<u>12:32</u> <u>3:06</u>	<u>3:06</u>	
<u>Rene Medranda</u> S.S.# <u>2852</u>	<u>✓</u>	<u>7:05</u>	<u>9:02</u>	<u>9:21</u>	<u>12:01</u>	<u>12:35</u> <u>3:05</u>	<u>3:05</u>	
<u>Darwin Calvoquina-Tones</u> S.S.#	<u>✓</u>	<u>7:10</u>	<u>9:00</u>	<u>9:20</u>	<u>12:05</u>	<u>12:40</u> <u>3:00</u>	<u>3:00</u>	
S.S.#								
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Rene Medranda

EXCURSION SAMPLE WORN BY: Rene Medranda

FOREMAN: Darwin Calvoquina-Tones

AMOUNT AND TYPE OF ASBESTOS REMOVED: TST - F/R Tile & Mastic

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB _____ LOCATION _____

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
<i>Fredy Sandoz</i>								
S.S.# <i>8433</i>								
S.S.#								
<i>Wayne Racetelli</i>								
S.S.# <i>8336</i>	<i>4-20-15</i>	<i>8:00am</i>	<i>8:25</i>					
<i>Ed Grogan</i>	<i>4/20/15</i>	<i>10:00</i>						
S.S.# <i>8300</i>								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: _____

EXCURSION SAMPLE WORN BY: _____

FOREMAN: _____

AMOUNT AND TYPE OF ASBESTOS REMOVED: _____

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB Center Hall LOCATION Mythic Oral School

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
<u>F. C. 4</u>	<u>4/20/15</u>	<u>6:50</u>	<u>7:05</u>	<u>1:05</u>	<u>1:30</u>			
S.S.# <u>0139</u>								
<u>Fredy Saucedo</u>		<u>7:10</u>	<u>9:08</u>	<u>9:30</u>	<u>12:11</u>	<u>12:51</u>	<u>3:19</u>	
S.S.# <u>8433</u>								
<u>Dennis O'Connor</u>		<u>7:14</u>	<u>9:04</u>	<u>9:32</u>	<u>12:08</u>	<u>12:52</u>	<u>3:15</u>	
S.S.# <u>6151</u>								
<u>Rayna Perez</u>		<u>7:12</u>	<u>9:02</u>	<u>9:29</u>	<u>12:03</u>	<u>12:54</u>	<u>3:10</u>	
S.S.# <u>8153</u>								
<u>Rene Medanta</u>		<u>7:11</u>	<u>9:06</u>	<u>9:31</u>	<u>12:06</u>	<u>12:53</u>	<u>3:13</u>	
S.S.# <u>2852</u>								
<u>W. Riccietello</u> <u>(ATC)</u>	<u>✓</u>	<u>8-</u>	<u>8:25</u>					
S.S.# <u>8336</u>								

PERSONAL SAMPLE WORN BY: F. Saucedo

EXCURSION SAMPLE WORN BY: Sene

FOREMAN: EC

AMOUNT AND TYPE OF ASBESTOS REMOVED: ITI + FIR Tile

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB Counter Hall Tent #7 LOCATION Coal School

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
<u>F. Car</u>	<u>4/21/15</u>	<u>6:50</u>	<u>7:02</u>					
S.S.# <u>0139</u>								
<u>D. O'Connor</u>	<u> </u>	<u>7:11</u>	<u>9:01</u>	<u>9:43</u>	<u>12:15</u>	<u>1:06</u>	<u>3:13</u>	
S.S.# <u>6151</u>								
<u>Ed Braga Jr.</u>	<u> </u>	<u>7:12</u>	<u>9:08</u>	<u>9:41</u>	<u>12:12</u>	<u>1:09</u>	<u>3:17</u>	
S.S.# <u>0632</u>								
<u>Fredy Saucedo</u>	<u> </u>	<u>7:09</u>	<u>9:06</u>	<u>9:42</u>	<u>12:20</u>	<u>1:07</u>	<u>3:15</u>	
S.S.# <u>5435</u>								
<u>Reyna Perez</u>	<u> </u>	<u>7:10</u>	<u>9:04</u>	<u>9:44</u>	<u>12:18</u>	<u>1:08</u>	<u>3:20</u>	
S.S.# <u>8153</u>								
<u>Ed Braga</u>	<u>↓</u>	<u>7:08</u>	<u>9:10</u>	<u>9:40</u>	<u>12:23</u>	<u>1:04</u>	<u>3:10</u>	
S.S.# <u>8308</u>								

PERSONAL SAMPLE WORN BY: Ed Braga

EXCURSION SAMPLE WORN BY: Same

FOREMAN: EL

AMOUNT AND TYPE OF ASBESTOS REMOVED: _____

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB Crater Hall LOCATION Mystic Owl School

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
ED Braga S.S.# 8308	4/22/15	7:17	8:40					
Fredy Sacedo S.S.# 8433		7:15	8:15					
Dennis O'Connor S.S.# 6151		7:16	8:45					
Reyna Perez S.S.# 8153		7:14	8:20					
Wayne Riccitelli S.S.# 8336		7:45 AM	8:30	9:05 AM	9:15			
Ed Braga Jr. S.S.#		7:18	8:17					

PERSONAL SAMPLE WORN BY: Reyna Perez

EXCURSION SAMPLE WORN BY: _____

FOREMAN: E.C.

AMOUNT AND TYPE OF ASBESTOS REMOVED: Sisal Cleaning

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB Courter Hall (Cym) LOCATION Mystic

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Fredy Saccato S.S.# 5133	4/30/15	1:50	3:04					
Ed Braga S.S.# 8308		1:30	3:06					
Reyna Perez S.S.# 8153		1:31	3:12					
Ed Braga Jr. S.S.# 0632		1:35	3—					
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: R. Perez

EXCURSION SAMPLE WORN BY: —

FOREMAN: Ed

AMOUNT AND TYPE OF ASBESTOS REMOVED: 3600 FT

AMOUNT OF ASBESTOS DISPOSED OF: — BAGS — WRAPPED

— DRUMS — OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB Crocker Hall LOCATION _____

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
leo	5/1/15	9:25	11:58	12:43	2:17			
S.S.#								
Rosio Casikena	7	9:22	11:45	12:42	2:12			
S.S.# 2980								
Wayne Riccitelli	7	8:00 AM	8:30 AM					
S.S.# 8336								
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: _____

EXCURSION SAMPLE WORN BY: _____

FOREMAN: _____

AMOUNT AND TYPE OF ASBESTOS REMOVED: _____

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB Center Hall / Gym LOCATION 240 oral school Rd.

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Ed Braga Jr. S.S.# 0632	5/1/15	7:30	8:50	9:24	11:53	12:44	3:16	
Reyna Perez S.S.# 8153		7:15	8:45	9:23	11:47	12:41	3:14	
Fredy Saucedo S.S.# 5433		7:32	8:48	9:20	11:50	12:38	3:11	
Ed. Braga S.S.# 8308		7:12	8:53	9:24	11:56	12:40	3:18	
E. C. Jr. S.S.# 0139		7:10	8:40	1-	1:45			
Al Conrad. S.S.#		7:11	8:25					

PERSONAL SAMPLE WORN BY: E. BragaEXCURSION SAMPLE WORN BY: 1FOREMAN E.C.AMOUNT AND TYPE OF ASBESTOS REMOVED: 3600 #

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS X _____ OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB Charter Hall (Gym Floor) LOCATION _____

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Rocio Cajalera	5/4/15	7:18	9:02	9:35	12:19	1:07	3:12	
S.S.# 2980								
Ed Baga		7:17	9:04	9:31	12:16	1:05	3:16	
S.S.# 8308								
Fredy Saucedo		7:16	9:06	9:34	12:20	1:06	3:14	
S.S.# 5433								
Reyna Perez		7:15	9:09	9:32	12:24	1:03	3:19	
S.S.# 8153								
F. Cyr		7:25	7:40	11:10	11:25			
S.S.# 0139								
S.S.#								

PERSONAL SAMPLE WORN BY: Reyna Perez

EXCURSION SAMPLE WORN BY: Gene

FOREMAN: me

AMOUNT AND TYPE OF ASBESTOS REMOVED: 300 #

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS X OTHER _____

DIVE SHEET

A.A.I.S. Corp.

 JOB Custer Hall (Cym) LOCATION _____

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Feik Cyr S.S.# 0139	5/5/15	7:15	7:40	9:40	10:30			
Ed Braga S.S.# 8308		7:17	9—	9:32	12:16	1:20	3:12	
Reyna Perez S.S.# 8153		7:18	9:04	9:34	12:19	1:07	3:17	
Fredy Sacedo S.S.# 5433		7:15	9:11	9:32	12:24	1:04	3:21	
Ed Braga Jr. S.S.# 0632		7:19	9:08	9:35	12:22	1:06	3:15	
Wayne Riccitelli S.S.# 8336	✓	10:00am	10:20	1:00pm	1:25			

PERSONAL SAMPLE WORN BY: Fredy SacedoEXCURSION SAMPLE WORN BY: SantFOREMAN: meAMOUNT AND TYPE OF ASBESTOS REMOVED: 3600# FR + Mesic

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS ✓ OTHER _____

DIVE SHEET

A.A.I.S. Corp.

JOB Carter Hall (Gym) LOCATION _____

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Ed Bragan Jr.	5/6/15	7:16						
S.S.# 0632								
Reyna Perez	1	7:20						
S.S.# 8153								
Freely Sampedo		7:17						
S.S.#								
Ed Bragan		7:19						
S.S.# 8308								
Wayne Riccitelli		7:25 AM	7:50	10:15	10:35			
S.S.# 8336								
S.S.#								

PERSONAL SAMPLE WORN BY: Ed Bragan Jr.

EXCURSION SAMPLE WORN BY: Sara

FOREMAN: KR

AMOUNT AND TYPE OF ASBESTOS REMOVED: FLR + Plastic

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS ☒ OTHER

DIVE SHEET

A.A.I.S. Corp.

JOB Crocker Hall (Gym) LOCATION _____

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
S.S.#								
S.S.#								
S.S.#								
S.S.#								
S.S.#								
Wayne Riccitelli	5-7-15	8:00AM	8:35					
S.S.# 8336								

PERSONAL SAMPLE WORN BY: _____

EXCURSION SAMPLE WORN BY: _____

FOREMAN: _____

AMOUNT AND TYPE OF ASBESTOS REMOVED: _____

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER _____

DIVE SHEET

A.A.I.S. Corp.

JOB Crocker Hall gym LOCATION Mystic Education Center

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Wayne Rocchelli S.S.# 9336	5-8-15	7:10 AM	7:20	9:23 AM	9:35			
S.S.#								
S.S.#								
S.S.#								
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: _____

EXCURSION SAMPLE WORN BY: _____

FOREMAN: Eric CVI

AMOUNT AND TYPE OF ASBESTOS REMOVED: _____

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER _____

DIVE SHEET

APPENDIX G

Contractor Personal Air Sampling Logs

PO# _____

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

 MTL.Y_H_ _____
 Faxed _____
 Called _____
 Logged _____
Sample Source Croton Hall - Mysticoral School Job # 155042Sampled by Darwin Date Sampled 4/16/15 Customer Name A.A.I.S. Corp.Analyst Wayne Date Received 4.21.15 Date Tested _____

Sample #/ Description	Time Start End	Flow l/m Start End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
Date: <u>4/16/15</u> Mask: <u>165</u> Name: <u>Reyna Perez</u> SS# <u>8153</u> Code: <u>5</u> Task: <u>TST - FIR tile</u>	<u>7:10</u> <u>7:40</u>	<u>2.6</u> <u>2.6</u>	<u>78</u>	<u>10/100</u>	<u>12.7</u>	<u>0.06</u>	<u>0.034</u>
Date: _____ Mask: _____ Name: <u>same</u> SS# _____ Code: <u>7</u> Task: _____	<u>7:40</u> <u>3:10</u>	<u>2.6</u> <u>1.8</u>	<u>1023</u> <u>792</u> <u>WL</u>	<u>17/100</u>	<u>21.6</u>	<u>0.0084</u> <u>0.010</u> <u>WL</u>	<u>0.0027</u> <u>0.003</u> <u>WL</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____	<u>FB</u>			<u>0/100</u>			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____	<u>LB</u>			<u>0/100</u>			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____							

Report Reviewed by _____ Date _____ Blank(s) Received? Y ☒ N ☐

Field Blanks { _____	Reference Slide #:
Laboratory Blank { _____	

Project <u>Croton Hall</u> Location <u>240 coral school Rd. Mystic CT.</u> Foreman <u>Darwin</u> Superintendent <u>J.P.</u>	Sample Codes: 1-Personal 2-Work Area 3-Outside Area 4-Final Clearance 5-Excursion
--	--

I, _____, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

PO# _____

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

MILL.Y_N_
 Faxed _____
 Called _____
 Logged _____

Sample Source Crocker Hall -> Mystic Oral School Job # 155042

Sampled by Darwin Date Sampled 4/17/15 Customer Name A.A.I.S. Corp.

Analyst Wayne Date Received 4.21.15 Date Tested _____

Sample #/ Description	Time Start End	Flow l/m Start End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
Date: <u>4/17/15</u> Mask: <u>H.F.</u> Name: <u>Rene Medranda</u> SS# <u>2852</u> Code: <u>5</u> Task: <u>TST & FIRTile</u>	7:05 7:40	2.6 2.6					
			78/100	13/100	16.5	0.0013	0.034
Date: _____ Mask: _____ Name: _____ SS# _____ Code: <u>7</u> Task: _____	7:40 3:05	2.6 2.0					
			1,023	20/100	25.4	0.0095	0.0026
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____							
			792	17/100	0/100	0.010	0.003
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____							
				0/100	0/100		445
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____							
				0/100			1.00

Report Reviewed by _____ Date _____ Blank(s) Received? Y ☒ N ☐

Field Blanks { 2 Reference Slide #: _____
 Laboratory Blank { _____

Project Crocker Hall - Mystic Oral School Sample Codes:
 Location 240 Oral School Rd. Mystic CT 1-Personal
 Foreman Darwin 2-Work Area
 Superintendent J.P. 3-Outside Area
 4-Final Clearance
 5-Excursion

I, _____, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

PO# _____

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

MILL.Y_N_
Faxed _____
Called _____
Logged _____Sample Source Crafter Hall - Mystic Oral School Job # 155042Sampled by E.C. Date Sampled 4/20/15 Customer Name A.A.I.S. Corp.Analyst Wayner Date Received 4.21.15 Date Tested _____

Sample #/ Description	Time Start End	Flow l/m Start End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
Date: <u>4/20/15</u> Mask: <u>H.F</u> Name: <u>F. Saucedo</u> SS# <u>8433</u> Code: <u>5</u> Task: <u>FIR Tile-TST</u>	<u>11-</u> <u>11:30</u>	<u>2.6</u> <u>2.6</u>	<u>78</u>	<u>9/100</u>	<u>11.4</u>	<u>0.056</u>	<u>0.034</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____	<u>7:10</u> <u>11-</u>	<u>2.6</u> <u>2.6</u>	<u>598</u>	<u>7/100</u>	<u>8.9</u>	<u>0.005</u>	<u>0.0045</u>
Date: <u>4/20/15</u> Mask: <u>H.F</u> Name: <u>Wayner</u> SS# _____ Code: <u>1</u> Task: _____	<u>11:30</u> <u>3:19</u>	<u>2.6</u> <u>2.6</u>	<u>595</u>	<u>10/100</u>	<u>12.7</u>	<u>0.008</u> <u>0.0017</u>	<u>0.0045</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____	<u>78</u>	<u>1023</u>	<u>3/100</u>	<u>16.5</u>	<u>0/100</u>	<u>0.084</u>	<u>0.0045</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____	<u>LB</u>	<u>1023</u>	<u>20/100</u>	<u>0/100</u>	<u>0.0095</u>	<u>0.0026</u>	<u>450</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____							

Report Reviewed by _____ Date _____ Blank(s) Received? Y ☒ N ☐Field Blanks { _____
Laboratory Blank { _____ Reference Slide #: _____

Project <u>Crafter Hall - Mystic Oral School</u>	Sample Codes: 1-Personal 2-Work Area 3-Outside Area 4-Final Clearance 5-Excursion
Location <u>240 oral school Rd. Mystic CT.</u>	
Foreman <u>E.C.</u>	
Superintendent <u>J.P.</u>	

I, _____, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

PO#

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

MILL.Y. N.

Faxed

Called

Logged

Sample Source Crocker Hall - Mystic Ord School Job # 155042Sampled by E.C. Date Sampled 4/21/15 Customer Name A.A.I.S. Corp.Analyst Wayne Riccitelli Date Received 4.21.15 Date Tested

Sample #/ Description	Time Start End	Flow l/m Start End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
Date: <u>4/21/15</u> Mask: <u>H.F</u> Name: <u>E. Braga</u> SS# <u>8308</u> Code: <u>5</u> Task: <u>FIRTile TST</u>	<u>7:10</u> <u>7:42</u>	<u>2.7</u> <u>2.4</u>	<u>72</u>	<u>4/100</u>	<u>5.0</u>	<u>0.027</u>	<u>0.037</u>
Date: <u>same</u> Mask: <u>same</u> Name: <u>same</u> SS# <u>same</u> Code: <u>1</u> Task: <u>same</u>	<u>7:42</u> <u>3:10</u>	<u>2.4</u> <u>2.4</u>	<u>1.075</u>	<u>7/100</u>	<u>8.9</u>	<u>0.0031</u>	<u>0.0025</u>
Date: <u>FB</u> Mask: <u>FB</u> Name: <u>FB</u> SS# <u>FB</u> Code: <u>FB</u> Task: <u>FB</u>				<u>0/100</u>			
Date: <u>LB</u> Mask: <u>LB</u> Name: <u>LB</u> SS# <u>LB</u> Code: <u>LB</u> Task: <u>LB</u>				<u>0/100</u>			
Date: <u> </u> Mask: <u> </u> Name: <u> </u> SS# <u> </u> Code: <u> </u> Task: <u> </u>							

Report Reviewed by _____ Date _____ Blank(s) Received? Y ☒ N ☐Field Blanks { Reference Slide #:
Laboratory Blank {

Project Crocker Hall Sample Codes:
 Location 240 Ord School Rd. Mystic CT 1-Personal
 Foreman E.C. 2-Work Area
 Superintendent J.P. 3-Outside Area
 4-Final Clearance
 5-Excursion

I, _____, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

PO# _____

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

 M.I.L.Y. # _____
 Faxed _____
 Called _____
 Logged _____
Sample Source Crocker Hall → Mystic Org. School Job # 155042Sampled by E.C. Date Sampled 4/22/15 Customer Name A.A.I.S. Corp.Analyst Wayne Riccitelli Date Received 4-22-15 Date Tested _____

Sample #/ Description	Time Start End	Flow l/m Start End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
Date: <u>4/22/15</u> Mask: <u>H.F.</u> Name: <u>D. O'Connor</u> SS# <u>6151</u> Code: <u>7</u> Task: <u>ALM</u>	7:16 8:45	2.6 2.6	778	1/100	2.50	0.012	0.034
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____			107	1/100	3.9		
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____				1/100			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____				1/100			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____							

Report Reviewed by _____ Date _____ Blank(s) Received? Y ☒ N ☐

Field Blanks { <u>2</u>	Reference Slide #:
Laboratory Blank { <u>2</u>	

Project <u>Crocker Hall</u> Location <u>240 Org. School Rd. Mystic CT</u> Foreman <u>E.C.</u> Superintendent <u>JP</u>	Sample Codes: 1-Personal 2-Work Area 3-Outside Area 4-Final Clearance 5-Excursion
---	--

I, _____, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

I, _____, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

PO# _____

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

 MTL.Y_N_
 Faxed _____
 Called _____
 Logged _____
Sample Source Crocker Hall / Mystic Oral School Gym Job # 155042Sampled by E.C. Date Sampled 5/1/15 Customer Name A.A.I.S. Corp.Analyst Wagner Date Received 5-1-15 Date Tested _____

Sample #/ Description	Time Start End	Flow l/m Start End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
Date: <u>5/1/15</u> Mask: <u>H.F</u> Name: <u>E. Braga</u> SS# <u>8308</u> Code: <u>5</u> Task: <u>FIR + Mastic</u>	<u>7:12</u> <u>7:45</u>	<u>2.4</u> <u>2.4</u>	<u>72</u>	<u>4/100</u>	<u>5.09</u>	<u>0.027</u>	<u>0.037</u>
Date: <u>5/1/15</u> Mask: <u>3/4</u> Name: <u>Sam</u> SS# <u>8308</u> Code: <u>1</u> Task: <u>3/4</u>	<u>7:45</u> <u>3:18</u>	<u>2.4</u> <u>2.4</u>	<u>1,087</u>	<u>12/100</u>	<u>15.2</u>	<u>0.0034</u>	<u>0.0024</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____	<u>FB</u>			<u>0/100</u>			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____	<u>LB</u>			<u>0/100</u>			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____							

Report Reviewed by _____ Date _____ Blank(s) Received? Y ☒ N ☐

Field Blanks { 1 } Reference Slide #:

Laboratory Blank { _____ }

Project Crocker Hall / Mystic Oral School Gym Sample Codes:

Location 240 Oral School Rd. Mystic CT 1-Personal

Foreman E.C. 2-Work Area

Superintendent J.P. 3-Outside Area

4-Final Clearance

5-Excursion

I, _____, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

PO# _____

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

 MILL.Y. H. _____
 Faxed _____
 Called _____
 Logged _____
Sample Source Croater Hall / Mystic oral School Job # 153042Sampled by E.C. Date Sampled 5/4/15 Customer Name A.A.I.S. Corp.Analyst Wayne Ruzella Date Received 5-4-15 Date Tested _____

Sample #/ Description	Time Start End	Flow l/m Start End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
Date: <u>5/4/15</u> Mask: <u>H.F.</u> Name: <u>Reyna Perez</u> SS# <u>8153</u> Code: <u>5</u> Task: <u>FIR + mastic</u>	<u>7:15</u> <u>7:50</u>	<u>2.8</u> <u>2.8</u>	<u>84</u>	<u>7/100</u>	<u>8.9</u>	<u>0.04</u>	<u>0.034</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: <u>1</u> Task: _____	<u>7:50</u> <u>3:14</u>	<u>2.8</u> <u>2.8</u>	<u>1257</u>	<u>TO</u> <u>to</u>	<u>DIRTY</u> <u>Read</u>		<u>0.0021</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____				<u>0/100</u>			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____				<u>0/100</u>			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____							

Report Reviewed by _____ Date _____ Blank(s) Received? Y ☒ N ☐

Field Blanks { <u>1</u>	Reference Slide #:
Laboratory Blank { <u>1</u>	

Project <u>Croater Hall (Cym)</u> Location <u>240 Oral School Rd. Mystic CT</u> Foreman <u>EC</u> Superintendent <u>S.P.</u>	Sample Codes: 1-Personal 2-Work Area 3-Outside Area 4-Final Clearance 5-Excursion
---	--

I, _____, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

PO# _____

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

 MILL.Y. H. _____
 Faxed _____
 Called _____
 Logged _____
Sample Source Crocker Hall - Mystic Oral School Job # 155042Sampled by EL Date Sampled 5/5/15 Customer Name A.A.I.S. Corp.Analyst Maya R. Rasmussen Date Received 5/5/15 Date Tested _____

Sample #/ Description	Time Start End	Flow l/m Start End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
Date: <u>5/5/15</u> Mask: <u>HF</u> Name: <u>Fredy Sampedo</u> SS# <u>5433</u> Code: <u>5</u> Task: <u>FIR+MASTIC</u>	<u>7:15</u> <u>7:45</u>	<u>2.8</u> <u>2.8</u>	<u>84</u>	<u>5/100</u>	<u>6.3</u>	<u>0.029</u>	<u>0.034</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: <u>1</u> Task: _____	<u>7:45</u> <u>3:21</u>	<u>2.8</u> <u>2.8</u>	<u>1,276</u>	<u>TO</u>	<u>DIRECT</u>		<u>0.0021</u>
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____				<u>%</u>			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____				<u>%</u>			
Date: _____ Mask: _____ Name: _____ SS# _____ Code: _____ Task: _____							

Report Reviewed by _____ Date _____ Blank(s) Received? Y ☒ N ☐

Field Blanks { Laboratory Blank {	Reference Slide #:
--------------------------------------	--------------------

Project <u>Crocker Hall Gym</u> Location <u>240 Oral School Rd Mystic CT</u> Foreman <u>EL</u> Superintendent <u>EL</u>	Sample Codes: 1-Personal 2-Work Area 3-Outside Area 4-Final Clearance 5-Excursion
--	--

I, _____, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

APPENDIX H

State of Connecticut Notification



**STATE OF CONNECTICUT
DEPARTMENT OF PUBLIC HEALTH
ASBESTOS ABATEMENT NOTIFICATION FORM**

For State Use Only	
Postmark Date	_____
Check #	_____
Amount	_____
Transmittal #	_____
Record No.	_____

This form is to be completed and postmarked or hand delivered to the Connecticut Department of Public Health at least ten (10) days prior to the start of asbestos abatement, as required by the Regulations of Connecticut State Agencies, Section 19a-332a-3. In case of an emergency, this form is to be completed and completed and postmarked within one (1) working day following the start of asbestos abatement. Faxed originals are not acceptable. Revisions may be faxed unless an additional fee payment is due.

1. TYPE OF NOTIFICATION

A. NEW	☒	B. BLANKET	☐	C. CANCELLATION/POSTPONED	☐	P	☐
D. REVISED	☐	(ITEMS REVISED)		REVISION #		_____	
E. EMERGENCY	☐	DESCRIBE NATURE OF EMERGENCY _____					

2. ABATEMENT CONTRACTOR

NAME	AAIS Corporation		LICENSE #	000017		
ADDRESS	PO BOX 26066					
CITY	West Haven	STATE	CT	ZIP	06516	
PHONE #	(203) 932-2992	CONTACT PERSON	Joe Villano			

3. FACILITY (OWNER'S NAME) OWNER/OPERATOR

NAME	State of CT, Dept. of Construction Services				
ADDRESS	165 Capitol Avenue,				
CITY	Hartford	STATE	CT	ZIP	06106
PHONE #	(860) 713-5702	CONTACT PERSON	Michael Sanders		

4. NAME OF FACILITY (FILL IN ADDRESS WHERE ABATEMENT PROJECT IS LOCATED)

ADDRESS	240 Oral School Rd. (Former Mystic Ed Center, Crouter Hall)				
CITY	Mystic	STATE	CT	ZIP	06355

5. PROJECT DATES

5.(A) ABATEMENT START DATE	03/30/15	5.(B) COMPLETION DATE	04/17/15
----------------------------	----------	-----------------------	----------

TO BE COMPLETED IF PROJECT IS GREATER THAN 160 SQUARE FEET

NOTIFICATION FEE DUE	\$100 +1% total asbestos abatement cost
----------------------	---

6. TOTAL ABATEMENT PROJECT COST	\$25,000.00	* REVISED COST (ONLY FOR REVISIONS)	_____
---------------------------------	-------------	-------------------------------------	-------

7. USE OF FACILITY

A. SCHOOL (K-12)	☐	B. PUBLIC BUILDING	☐	C. MANUFACTURING	☐	D. OFFICE	☐	E. COLLEGE	☐
F. COMMERCIAL	☐	G. CHURCH/SYNAGOGUE	☐	H. RESIDENTIAL, # OF DWELLINGS	☐	I. OTHER		☒	
(I. SPECIFY)	Vacant School								

Phone: (860) 509-7367 / Fax (860) 509-7378
Telephone Device for the Deaf (860) 509-7191
410 Capitol Avenue, MS #51-AIR
P.O. Box 340308 Hartford, CT 06135
An Equal Opportunity Employer

8. BUILDING DATA

SQUARE FEET 7,588

NUMBER OF FLOORS 1

AGE 57

9. ABATEMENT CLASSIFICATION

RENOVATION ☐DEMOLITION ☒ORDERED DEMO ☐

(AGENCY ISSUING ORDER) MUST ATTACH COPY OF DEMO ORDER

10. ABATEMENT TECHNIQUE

A. FULL CONTAINMENT WITH NEGATIVE AIR ☒B. ALTERNATIVE WORK PRACTICE ☒ (PRE-APPROVAL REQUIRED)

(IF AWP, include) PROJECT DESIGNER & LICENSE # , DPW Blanket - Scenarios , , 4

C. EXTERIOR ABATEMENT ☐D. SPOT REPAIR (> 25 SF Total) ☐

11. ABATEMENT METHOD

A. REMOVAL ☒B. ENCAPSULATION ☐C. ENCLOSURE ☐

12. TYPE OF DECONTAMINATION SYSTEM

A. CONTIGUOUS ☐B. REMOTE ☐C. BOTH ☒

13. TYPE AND AMOUNT OF ASBESTOS TO BE ABATED (Reported in Square Feet)

FRIABLE MATERIAL			NON-FRIABLE MATERIAL		
A. SPRAYED OR TROWELED ON	-	Ft.	Category I: I. Floor Covering - Floor Tiles and Mastic	1,000	Ft.
B. BOILER INSULATION	-	Ft.	Linoleum	-	Ft.
C. TANK INSULATION	-	Ft.	J. ROOFING (Specify)	-	Ft.
D. BREECHING INSULATION	-	Ft.	Specify (Flashing/Field/Etc...)	-	Ft.
E. DUCT INSULATION	-	Ft.	K. GASKETS, PACKINGS	-	Ft.
F. CEILING TILES	-	Ft.	Category II: L. TRANSITE BOARD	-	Ft.
G. OTHER (Specify)	-	Ft.	M. OTHER (Specify)	-	Ft.
	-	Ft.		-	Ft.
	-	Ft.		-	Ft.
	-	Ft.		-	Ft.
	-	Ft.		-	Ft.
H. PIPE INSULATION	Use conversion table		TOTAL SQUARE FEET 78.00		
(Pipe Diameter) "	Linear Feet	X	CF*	=	Total Square Ft.
2 In	150 Ft.	X	0.52	=	78.00 Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.

14. WASTE DISPOSAL SITE (IF MULTIPLE SITES, LIST SEPARATELY)

NAME Modern Landfill	NAME Hakes Landfill
ADDRESS 4400 Mount Pisgah Rd.	ADDRESS 4376 Manning Ridge Rd.
CITY, ST, ZIP York, PA 17402	CITY, ST, ZIP Painted Post, NY 14870
PHONE # 717-246-4615	PHONE # 607-937-6044
OWNER/OPERATOR Jodi	OWNER/OPERATOR Bonnie
NAME Minerva Enterprises	NAME WMNH, Inc.
ADDRESS 9000 Minerva Rd.	ADDRESS 97 Rochester Neck Rd
CITY, ST, ZIP Pike Township, OH 44688	CITY, ST, ZIP Gonic, NH 03839
PHONE # 603-330-0217	PHONE # x2108
OWNER/OPERATOR Steve Chandler	OWNER/OPERATOR John Monaco

15. HAULER/WASTE TRANSPORTER

NAME RTL Enterprises	NAME USA Hauling
ADDRESS 173 Pickering Street	ADDRESS 15 Mullen Road
CITY, ST, ZIP Portland, CT 06480	CITY, ST, ZIP Enfield, CT 06082
NAME Transwaste, Inc.	
ADDRESS 3 Barker Street	
CITY, ST, ZIP Wallingford, CT 06492	

INDIVIDUAL COMPLETING THIS FORM Joe Villano, VP Demo
Name & Title

Signature

MAIL COMPLETED FORM TO: DPH, ASBESTOS PROGRAM
410 CAPITAL AVE., MS#51 AIR
PO BOX 340308
HARTFORD, CT 06134-0308

Rev. 5/09

**State of Connecticut
Department of Public Health
Alternative Work Practice (AWP)
Approval Form**

Check box for applicable AWP scenario.

☐

- 1. Renovation Projects - Removal of Friable Asbestos-Containing Material (ACM)
Using the Glove-Bag Method
Variance from Section 19a-332a-5(e)**

Abatement work in facilities subject to this approval shall be conducted with appropriate signage, as required by Section 19a-332a-5(a). In lieu of the requirements of Section 19a-332a-5(e), the friable asbestos-containing material shall be removed utilizing the glove-bag procedure outlined in 29 CFR 1926.1101, of the Department of Labor, Occupational Safety and Health Administration regulation. In addition to the glove-bag procedure, the work area is to be isolated from the non-work area by establishing an air-tight barrier of 6 mil polyethylene sheeting covering or composing the wall surfaces and covering the floor surface. In areas where the barrier does not extend to the ceiling, the layer of 6 mil polyethylene shall compose the ceiling of the air-tight enclosure.

☐

- 2. Renovation Projects - Removal of Non-friable ACM
Variance from Section 19a-332a-5(e)**

Abatement work in facilities subject to this approval shall be conducted with appropriate signage, as required by Section 19a-332a-5(a). In lieu of the requirements of Section 19a-332a-5(e), the work area shall be isolated from the non-work area by barriers as outlined in Section 19a-332a-5(c). Additionally a single layer of 4 or 6 mil polyethylene sheeting shall be used to seal the wall surfaces of the work area. This scenario is limited to non-friable flooring/treading, cove base, mastic/glue, transite/cementitious materials, glue daubs, gaskets, caulking, putty and asphalt materials unless written approval by DPH is granted.

☐

- 3. Demolition Projects, Sound Structure - Removal of Friable ACM Using the Glove-Bag Method
Variance from Section 19a-332a-5(e)**

Abatement work in facilities subject to this approval shall be conducted with appropriate signage, as required by Section 19a-332a-5(a). In lieu of the requirements of Section 19a-332a-5(e), the work area shall be isolated from the non-work area by barriers as outlined in Section 19a-332a-5(c). The friable asbestos-containing material shall be removed utilizing the glove-bag procedure outlined in 29 CFR 1926.1101, of the Department of Labor, Occupational Safety and Health Administration regulation. Negative pressure ventilation will be established in accordance with Section 19a-332(h). The work area shall be visually inspected and pass the no visible debris criteria of Sections 19a-332a-5(g) and 19a-332a-7(c). In addition, when the building is to be reoccupied by any person prior to demolition, post-abatement reoccupancy air testing shall be performed in accordance with Section 19a-332a-12.

☒

- 4. Demolition Projects, Sound Structure - Removal of Non-friable ACM
Variance from Section 19a-332a-5(e)**

Abatement work in facilities subject to this approval shall be conducted with appropriate signage, as required by Section 19a-332a-5(a). In lieu of the requirements of Section 19a-332a-5(e), the work area is to be isolated from the non-work area by barriers as outlined in Section 19a-332a-5(c). Negative pressure ventilation will be established in accordance with Section 19a-332a-5(h). This work practice is applicable only for removal of non-friable ACM. For the purposes of this approval, non-friable ACM is limited to non-friable flooring/treading, cove base, mastic/glue, transite/cementitious materials, glue daubs, gaskets, caulking, putty and asphalt materials unless written approval by DPH is granted.

STATE OF CONNECTICUT
DEPARTMENT OF PUBLIC HEALTH



Jewel Mullen, M.D., M.P.H., M.P.A.
Commissioner

Dannel P. Malloy
Governor
Nancy Wyman
Lt. Governor

February 25, 2015

Mr. Edward P. Fennell, Jr., P.E.
Division Manager
Cardno ATC
290 Roberts St, Suite 301
East Hartford, CT 06108

Re: Application for Approval of Alternative Work Practice for Renovation and Demolition of Various Properties Administered By the CT Department of Construction Services, Various Locations Statewide

Dear Mr. Fennell:

This letter is in response to an application from you, prepared February 23, 2015, requesting approval of a blanket alternative work practice for the removal of various asbestos-containing materials (ACM) associated with the renovation and demolition of various properties under the administration of the CT Department of Construction Services. This application requests an extension for another year (February 25, 2015 to February 24, 2016) under a previously approved "blanket" alternative work practice request.

Based upon the information provided in the application describing the proposed alternative work practices, conditional approval is granted by the Department of Public Health (DPH). This conditional approval of the requested variance is granted only as applied to the specific scenarios as stated. **As a condition of approval, each asbestos abatement contractor utilizing these approved alternative work practices will submit a copy of this approval letter with the asbestos abatement notification form submitted for each project site. The notification form or accompanying documentation must clearly reference the AWP scenario(s) to be utilized in performing that abatement. Further, the notification or accompanying documentation must clearly indicate the quantity(ies) and type(s) of asbestos-containing material to be removed by each scenario.**

In each of the following scenarios, the required signs will be posted, in accordance with Subsection 19a-332a-5(a). All scenarios require a post abatement visual inspection by a licensed project monitor, in accordance with Subsections 19a-332a-5(g) and 19a-332a-7(c) prior to encapsulation. Post abatement reoccupancy air testing is mandatory if the building is to be reoccupied by any person for any reason.

Scenario 1 – Renovation Projects: Friable ACM, Glove-Bag Method

In lieu of the requirements of Subsection 19a-332a-5(e), the work area is to be isolated from the non-work area by barriers as outlined in Subsection 19a-332a-5(c). Additionally, a single layer of 6-mil polyethylene sheeting will be used to seal the wall and floor surfaces in the work area. In areas where this barrier does not extend to the ceiling, the layer of six-mil polyethylene sheeting will compose the ceiling of the airtight



Phone: (860) 509-7367 • Fax: (860) 509-7378 • VP: (860) 899-1611
410 Capitol Avenue, P.O. Box 340308
Hartford, Connecticut 06134-0308
www.ct.gov/dph

Affirmative Action/Equal Opportunity Employer and Provider
If you require aid or accommodation to fully and fairly enjoy this publication,
please phone (860) 509-7293

Page 2

Mr. Edward Fennell, Jr., P.E.
February 25, 2015

enclosure. The pipe insulation/mudded fitting will be abated using the glove bag procedure, as outlined in 29 CFR 1926.1101. In conjunction with the glove bag procedure, a single layer of polyethylene sheeting will be placed below the pipe insulation to serve as a drop cloth.

Scenario 2 – Renovation Projects: Nonfriable ACM

In lieu of the requirements of Subsection 19a-332a-5(e), the work area is to be isolated from the non-work area by barriers as outlined in Subsection 19a-332a-5(c). Additionally, a single layer of 4-mil or 6-mil polyethylene sheeting will be used to seal the wall and floor surfaces (if flooring will not be removed) in the work area. In areas where this barrier does not extend to the ceiling, the layer of polyethylene sheeting will compose the ceiling of the airtight enclosure. This work practice is applicable only to nonfriable ACM. Nonfriable ACM is limited to: flooring/treading, cove base, mastic/glues, transite/cementitious materials, glue daubs, gaskets, glazings, caulking, putty, and asphalt materials, unless written approval by the DPH is granted.

Scenario 3 – Demolition, Sound Structure: Friable ACM

In lieu of the requirements of Subsection 19a-332a-5(e), the work area is to be isolated from the non-work area by barriers as outlined in Subsection 19a-332a-5(c). The pipe insulation/mudded fitting will be abated using the glove bag procedure, as outlined in 29 CFR 1926.1101. In conjunction with the glove bag procedure, a single layer of polyethylene sheeting will be placed below the pipe insulation to serve as a drop cloth.

Scenario 4 – Demolition, Sound Structure: Nonfriable ACM


In lieu of the requirements of Subsection 19a-332a-5(e), the work area is to be isolated from the non-work area by barriers as outlined in Subsection 19a-332a-5(c). This work practice is applicable only to nonfriable ACM. Nonfriable ACM is limited to: flooring/treading, cove base, mastic/glues, transite/cementitious materials, glue daubs, gaskets, glazings, caulking, putty and asphalt materials, unless written approval by the DPH is granted.

Except as noted in this letter, all other work practices specified in the Standards for Asbestos Abatement regulation are mandatory. This approval is specific to the identified facilities and does not relieve the contractor or facility owner from any other federal, state, or municipal regulations. The DPH reserves the right to rescind this approval should it determine that equivalent means of asbestos emission control are not maintained.

This approval does not address the removal of solvents, petroleum products, or any other controlled or hazardous materials that may exist at this site. Guidance from applicable Federal and State regulatory agencies should be sought regarding any such matters.

Please contact this office at (860 509-7367) if you wish to discuss this matter further.

Sincerely,



William M. Stapleton, Jr.
Environmental Sanitarian II
Asbestos Program
Environmental Health Section



**STATE OF CONNECTICUT
DEPARTMENT OF PUBLIC HEALTH
ASBESTOS ABATEMENT NOTIFICATION FORM**

For State Use Only	
Postmark Date	_____
Check #	_____
Amount	_____
Transmittal #	_____
Record No.	_____

This form is to be completed and postmarked or hand delivered to the Connecticut Department of Public Health at least ten (10) days prior to the start of asbestos abatement, as required by the Regulations of Connecticut State Agencies, Section 19a-332a-3. In case of an emergency, this form is to be completed and completed and postmarked within one (1) working day following the start of asbestos abatement. Faxed originals are not acceptable. Revisions may be faxed unless an additional fee payment is due.

1. TYPE OF NOTIFICATION

A. NEW	☐	B. BLANKET	☐	C. CANCELLATION/POSTPONED	C	☐	P	☐
D. REVISED	☒	(ITEMS REVISED) 5(B)		REVISION #		1		
E. EMERGENCY	☐	DESCRIBE NATURE OF EMERGENCY _____						

2. ABATEMENT CONTRACTOR

NAME	AAIS Corporation		LICENSE #	000017	
ADDRESS	PO BOX 26066				
CITY	West Haven	STATE	CT	ZIP	06516
PHONE #	(203) 932-2992	CONTACT PERSON	Joe Villano		

3. FACILITY (OWNER'S NAME) OWNER/OPERATOR

NAME	State of CT, Dept. of Construction Services				
ADDRESS	165 Capitol Avenue,				
CITY	Hartford	STATE	CT	ZIP	06106
PHONE #	(860) 713-5702	CONTACT PERSON	Michael Sanders		

4. NAME OF FACILITY (FILL IN ADDRESS WHERE ABATEMENT PROJECT IS LOCATED)

ADDRESS	240 Oral School Rd, (Former Mystic Ed Center, Crouter Hall)				
CITY	Mystic	STATE	CT	ZIP	06355

5. PROJECT DATES

5.(A) ABATEMENT START DATE:	03/30/15	5.(B) COMPLETION DATE	05/15/15
-----------------------------	----------	-----------------------	----------

TO BE COMPLETED IF PROJECT IS GREATER THAN 160 SQUARE FEET

NOTIFICATION FEE DUE	\$100 +1% total asbestos abatement cost
----------------------	---

6. TOTAL ABATEMENT PROJECT COST	\$25,000.00	* REVISED COST (ONLY FOR REVISIONS)	_____
---------------------------------	-------------	-------------------------------------	-------

7. USE OF FACILITY

A. SCHOOL (K-12)	☐	B. PUBLIC BUILDING	☐	C. MANUFACTURING	☐	D. OFFICE	☐	E. COLLEGE	☐
F. COMMERCIAL	☐	G. CHURCH/SYNAGOGUE	☐	H. RESIDENTIAL, # OF DWELLINGS	☐	I. OTHER	☒		
(I. SPECIFY)	Vacant School								

Phone: (860) 509-7367 / Fax (860) 509-7378
Telephone Device for the Deaf (860) 509-7191
410 Capitol Avenue, MS #51-AIR
P.O. Box 340308 Hartford, CT 06135
An Equal Opportunity Employer

8. BUILDING DATA

SQUARE FEET 7,588

NUMBER OF FLOORS 1

AGE 57

9. ABATEMENT CLASSIFICATION

RENOVATION ☐DEMOLITION ☒ORDERED DEMO ☐

(AGENCY ISSUING ORDER) MUST ATTACH COPY OF DEMO ORDER

10. ABATEMENT TECHNIQUE

A. FULL CONTAINMENT WITH NEGATIVE AIR ☒B. ALTERNATIVE WORK PRACTICE ☒ (PRE-APPROVAL REQUIRED)

(IF AWP, include) PROJECT DESIGNER & LICENSE # , DPW Blanket - Scenarios , , 4

C. EXTERIOR ABATEMENT ☐D. SPOT REPAIR (> 25 SF Total) ☐

11. ABATEMENT METHOD

A. REMOVAL ☒B. ENCAPSULATION ☐C. ENCLOSURE ☐

12. TYPE OF DECONTAMINATION SYSTEM

A. CONTIGUOUS ☐B. REMOTE ☐C. BOTH ☒

13. TYPE AND AMOUNT OF ASBESTOS TO BE ABATED (Reported in Square Feet)

FRIABLE MATERIAL

A. SPRAYED OR TROWELED ON - Ft.
 B. BOILER INSULATION - Ft.
 C. TANK INSULATION - Ft.
 D. BREECHING INSULATION - Ft.
 E. DUCT INSULATION - Ft.
 F. CEILING TILES - Ft.
 G. OTHER (Specify) - Ft.

NON-FRIABLE MATERIAL

Category I: I. Floor Covering - Floor Tiles and Mastic 1,000 Ft.
 Linoleum - Ft.
 J. ROOFING (Specify) - Ft.
 Specify (Flashing/Field/Etc...) - Ft.
 K. GASKETS, PACKINGS - Ft.
 Category II: L. TRANSITE BOARD - Ft.
 M. OTHER (Specify) - Ft.

H.* PIPE INSULATION

Use conversion table

TOTAL SQUARE FEET 78.00

(Pipe Diameter) "	Linear Feet	X	CF*	=	Total Square Ft.
2 In	150 Ft.	X	0.52	=	78.00 Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.

14. WASTE DISPOSAL SITE (IF MULTIPLE SITES, LIST SEPARATELY)

NAME Modern Landfill
 ADDRESS 4400 Mount Pisgah Rd.
 CITY, ST, ZIP York, PA 17402
 PHONE # 717-246-4615
 OWNER/OPERATOR Jodi

NAME Hakes Landfill
 ADDRESS 4376 Manning Ridge Rd.
 CITY, ST, ZIP Painted Post, NY 14870
 PHONE # 607-937-6044
 OWNER/OPERATOR Bonnie

NAME Minerva Enterprises
 ADDRESS 9000 Minerva Rd.
 CITY, ST, ZIP Pike Township, OH 44688
 PHONE # 603-330-0217
 OWNER/OPERATOR Steve Chandler

NAME WMNH, Inc.
 ADDRESS 97 Rochester Neck Rd
 CITY, ST, ZIP Gonic, NH 03839
 PHONE # x2108
 OWNER/OPERATOR John Monaco

15. HAULER/WASTE TRANSPORTER

NAME RTL Enterprises
 ADDRESS 173 Pickering Street
 CITY, ST, ZIP Portland, CT 06480

NAME USA Hauling
 ADDRESS 15 Mullen Road
 CITY, ST, ZIP Enfield, CT 06082

NAME Transwaste, Inc.
 ADDRESS 3 Barker Street
 CITY, ST, ZIP Wallingford, CT 06492

INDIVIDUAL COMPLETING THIS FORM Joe Villano, VP Demo
 Name & Title

Signature

MAIL COMPLETED FORM TO:

DPH, ASBESTOS PROGRAM
 410 CAPITAL AVE., MS#51 AIR
 PO BOX 340308
 HARTFORD, CT 06134-0308

Rev. 5/09



STATE OF CONNECTICUT
DEPARTMENT OF PUBLIC HEALTH
ASBESTOS ABATEMENT NOTIFICATION FORM

For State Use Only	
Postmark Date	
Check #	
Amount	
Transmittal #	
Record No.	

This form is to be completed and postmarked or hand delivered to the Connecticut Department of Public Health at least ten (10) days prior to the start of asbestos abatement, as required by the Regulations of Connecticut State Agencies, Section 19a-332a-3. In case of an emergency, this form is to be completed and completed and postmarked within one (1) working day following the start of asbestos abatement. Faxed originals are not acceptable. Revisions may be faxed unless an additional fee payment is due.

1. TYPE OF NOTIFICATION

A. NEW	☐	B. BLANKET	☐	C. CANCELLATION/POSTPONED	C	☐	P	☐
D. REVISED	☒	(ITEMS REVISED) 13 (H)		REVISION #		2		
E. EMERGENCY	☐	DESCRIBE NATURE OF EMERGENCY						

2. ABATEMENT CONTRACTOR

NAME	AAIS Corporation	LICENSE #	000017
ADDRESS	PO BOX 26066		
CITY	West Haven	STATE	CT
PHONE #	(203) 932-2992	ZIP	06516
		CONTACT PERSON	Joe Villano

3. FACILITY (OWNER'S NAME) OWNER/OPERATOR

NAME	State of CT, Dept. of Construction Services		
ADDRESS	165 Capitol Avenue,		
CITY	Hartford	STATE	CT
PHONE #	(860) 713-5702	ZIP	06106
		CONTACT PERSON	Michael Sanders

4. NAME OF FACILITY (FILL IN ADDRESS WHERE ABATEMENT PROJECT IS LOCATED)

ADDRESS	240 Oral School Rd, (Former Mystic Ed Center, Crouter Hall)		
CITY	Mystic	STATE	CT
		ZIP	06355

5. PROJECT DATES

5.(A) ABATEMENT START DATE	03/30/15	5.(B) COMPLETION DATE	05/15/15
----------------------------	----------	-----------------------	----------

TO BE COMPLETED IF PROJECT IS GREATER THAN 160 SQUARE FEET

NOTIFICATION FEE DUE	\$100 +1% total asbestos abatement cost
----------------------	---

6. TOTAL ABATEMENT PROJECT COST	\$25,000.00	* REVISED COST (ONLY FOR REVISIONS)	
---------------------------------	-------------	-------------------------------------	--

7. USE OF FACILITY

A. SCHOOL (K-12)	☐	B. PUBLIC BUILDING	☐	C. MANUFACTURING	☐	D. OFFICE	☐	E. COLLEGE	☐
F. COMMERCIAL	☐	G. CHURCH/SYNAGOGUE	☐	H. RESIDENTIAL, # OF DWELLINGS	☐			I. OTHER	☒
(I. SPECIFY)	Vacant School								

Phone: (860) 509-7367 / Fax (860) 509-7378
Telephone Device for the Deaf (860) 509-7191
410 Capitol Avenue, MS #51-AIR
P.O. Box 340308 Hartford, CT 06135
An Equal Opportunity Employer

8. BUILDING DATA

SQUARE FEET 7,588

NUMBER OF FLOORS 1

AGE 57

9. ABATEMENT CLASSIFICATION

RENOVATION ☐DEMOLITION ☒ORDERED DEMO ☐

(AGENCY ISSUING ORDER) MUST ATTACH COPY OF DEMO ORDER

10. ABATEMENT TECHNIQUE

A. FULL CONTAINMENT WITH NEGATIVE AIR ☒B. ALTERNATIVE WORK PRACTICE ☒(PRE-APPROVAL
REQUIRED)

(IF AWP, include) PROJECT DESIGNER & LICENSE # , DPW Blanket - Scenarios , , , 4

C. EXTERIOR ABATEMENT ☐D. SPOT REPAIR (> 25 SF Total) ☐

11. ABATEMENT METHOD

A. REMOVAL ☒B. ENCAPSULATION ☐C. ENCLOSURE ☐

12. TYPE OF DECONTAMINATION SYSTEM

A. CONTIGUOUS ☐B. REMOTE ☐C. BOTH ☒

13. TYPE AND AMOUNT OF ASBESTOS TO BE ABATED (Reported in Square Feet)

FRIABLE MATERIAL

A. SPRAYED OR TROWELED ON - Ft.

B. BOILER INSULATION - Ft.

C. TANK INSULATION - Ft.

D. BREECHING INSULATION - Ft.

E. DUCT INSULATION - Ft.

F. CEILING TILES - Ft.

G. OTHER (Specify) - Ft.

NON-FRIABLE MATERIAL

Category I: I. Floor Covering - Floor Tiles and Mastic 1,000 Ft.

Linoleum - Ft.

J. ROOFING (Specify) - Ft.

Specify (Flashing/Field/Etc...) - Ft.

K. GASKETS, PACKINGS - Ft.

Category II: L. TRANSITE BOARD -

M. OTHER (Specify) - Ft.

H.* PIPE INSULATION

Use conversion table

TOTAL SQUARE FEET

78.00

(Pipe Diameter) "	Linear Feet	X	CF*	=	Total Square Ft.
2 In	150 Ft.	X	0.52	=	78.00 Ft.
1 In	200 Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.
In	- Ft.	X		=	Ft.

14. WASTE DISPOSAL SITE (IF MULTIPLE SITES, LIST SEPARATELY)

NAME Modern Landfill

ADDRESS 4400 Mount Pisgah Rd.

CITY, ST, ZIP York, PA 17402

PHONE # 717-246-4615

OWNER/OPERATOR Jodi

NAME Hakes Landfill

ADDRESS 4376 Manning Ridge Rd.

CITY, ST, ZIP Painted Post, NY 14870

PHONE # 607-937-6044

OWNER/OPERATOR Bonnie

NAME Minerva Enterprises

ADDRESS 9000 Minerva Rd.

CITY, ST, ZIP Pike Township, OH 44688

PHONE # 603-330-0217

OWNER/OPERATOR Steve Chandler

NAME WMNH, Inc.

ADDRESS 97 Rochester Neck Rd

CITY, ST, ZIP Gonic, NH 03839

PHONE # x2108

OWNER/OPERATOR John Monaco

15. HAULER/WASTE TRANSPORTER

NAME RTL Enterprises

ADDRESS 173 Pickering Street

CITY, ST, ZIP Portland, CT 06480

NAME Transwaste, Inc.

ADDRESS 3 Barker Street

CITY, ST, ZIP Wallingford, CT 06492

NAME USA Hauling

ADDRESS 15 Mullen Road

CITY, ST, ZIP Enfield, CT 06082

INDIVIDUAL COMPLETING THIS FORM

Joe Villano, VP Demo

Name & Title

Signature

MAIL COMPLETED FORM TO:

DPH, ASBESTOS PROGRAM
410 CAPITAL AVE., MS#51 AIR
PO BOX 340308
HARTFORD, CT 06134-0308

Rev. 5/09

4/21/2015

Page 2 of 2 15S042 Crouter Hall Mystic Educ Ctr NOTIFREV 2.xlsx

APPENDIX I

Asbestos Disposal & Documentation Forms



3 Barker Drive • Wallingford, CT 06492
(203) 269-8300 • Fax: (203) 269-8600

CT, MA, RI, VT, NH, ME
GENERATORS

EPA New England
1 Congress Street
Boston, MA 02114-2023
(617) 918-1111

E.P.A. AGENCY

NY GENERATORS

EPA Region 2
290 Broadway, 26th Floor
New York, NY 10007-1866
(212) 637-3000

PR 43510
2671

EMERGENCY RESPONSE
TELEPHONE
#203-269-8300

TK# ASBESTOS DISPOSAL & DOCUMENTATION FORM

Job Number 155042 P.O. # 67178
Contractor AAIS Corporation
Address PO Box 26066
City West Haven State CT Zip 06516
Telephone Number 203-932-2992
Date Container Del. 4-24-2015 Date of Pickup 5-15-2015
Type of Container 30 Yard
VOLUME 30 **CY** Friable ☐ Non-Friable ☒
MUST BE IN CUBIC YARDS
Bag ☐ Drum ☐ Wrapped ☐ Other ☒

RQ, NA2212, ASBESTOS, 9, PG III

GENERATOR/BUILDING OWNER
State of CT Dept of Construction Services
Address 165 Capitol Ave
City Hartford State CT Zip 06106
Phone Number 860 713 5702

GENERATING LOCATION
Crocker Hall Mystic Educ Center
Address 240 Oral School Road
City Mystic State CT Zip 06355
Phone Number

I certify the above named material does not contain free liquid as defined by 40 CFR part 260.10 or any applicable state law, is not a hazardous waste as defined by 40 CFR part 261 or any applicable state law, has been properly described, classified and packaged, and is in proper condition for transportation according to NESHAP standards for asbestos waste disposal found in 40 CFR part 61.150.

Shipper's Certification: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national government regulations.

AUTHORIZED SIGNATURE

Transporter 1: _____
Name Address Telephone #

Driver: _____ Registration #: _____ Date: _____
Signature Acknowledgement of receipt of materials. State / #

Transporter 2: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Driver: Bull Roach Registration #: 57230A CT Date: 5-14-15
Signature Acknowledgement of receipt of materials. State / #

Transporter 3: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Driver: _____ Registration #: _____ Date: _____
Name Address Telephone # Signature Acknowledgement of receipt of materials. State / #

Site ☐ Modern Landfill Site ☐ Minerva Enterprises Site ☒ Hakes Landfill Site ☐
Address: 4400 Mount Pisgah Rd. Address: 9000 Minerva S.E. Address: 4376 Manning Ridge Rd. Address: _____
York, PA 17402 Waynesburg, OH 44688 Painted Post, NY 14870
Phone: 717-246-4615 Phone: 330-866-3435 Phone: 607-937-6044 Phone: _____

I hereby certify that the above named material has been accepted and to the best of my knowledge the foregoing is true and accurate.

Name of Authorized Agent

Signature

Receipt Date

GENERATOR



Barker Drive • Wallingford, CT 06492
(203) 269-8300 • Fax: (203) 269-8600

CT, MA, RI, VT, NH, ME
GENERATORS

EPA New England
1 Congress Street
Boston, MA 02114-2023
(617) 918-1111

New London
E.P.A. AGENCY

NY GENERATORS

EPA Region 2
290 Broadway, 26th Floor
New York, NY 10007-1866
(212) 637-3000

PR122825
2672

EMERGENCY RESPONSE
TELEPHONE
#203-269-8300

TK#

ASBESTOS DISPOSAL & DOCUMENTATION FORM

Job Number 153042 P.O. # 67178
Contractor AAIS Corporation
Address PO Box 26066
City West Haven State CT Zip 06516
Telephone Number 203-932-2992
Date Container Del. 4-24-2015 Date of Pickup 5-15-2015
Type of Container 30 Yard
VOLUME 30 **CY** Friable ☐ Non-Friable ☒
MUST BE IN CUBIC YARDS
Bag ☐ Drum ☐ Wrapped ☐ Other ☒
~~RO, MAZ212, ASBESTOS, 3, PC III~~

GENERATOR/BUILDING OWNER
State of CT Dept of Construction Services
Address 165 Capitol Ave
City Hartford State CT Zip 06106
Phone Number 860 713 5702
GENERATING LOCATION
Address Crocker Hall Mystic Educ. Center
City Mystic State CT Zip 06355
Phone Number

certify the above named material does not contain free liquid as defined by 40 CFR part 260.10 or any applicable state law, is not a hazardous waste as defined by 40 CFR part 261 or any applicable state law, has been properly described, classified and packaged, and is in proper condition for transportation according to NESHAP standards for asbestos waste disposal found in 40 CFR part 61.150.

Shipper's Certification: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national government regulations.

AUTHORIZED SIGNATURE

Transporter 1:

Name

Address

Telephone #

Driver:

Registration #:

Date:

Signature

State / #

Acknowledgement of receipt of materials.

Transporter 2: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Driver:

Registration #:

Date:

Signature

State / #

Acknowledgement of receipt of materials.

Transporter 3: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Name

Address

Telephone #

Driver:

Registration #:

Date:

Signature

State / #

Acknowledgement of receipt of materials.

Site ☐ <u>Modern Landfill</u>	Site ☐ <u>Minerva Enterprises</u>	Site ☒ <u>Hakes Landfill</u>	Site ☐
Address: <u>4400 Mount Pisgah Rd.</u>	Address: <u>9000 Minerva S.E.</u>	Address: <u>4376 Manning Ridge Rd.</u>	Address:
<u>York, PA 17402</u>	<u>Waynesburg, OH 44688</u>	<u>Painted Post, NY 14870</u>	
Phone: <u>717-246-4615</u>	Phone: <u>330-866-3435</u>	Phone: <u>607-937-6044</u>	Phone:

Certification of receipt of materials covered by this manifest.

I hereby certify that the above named material has been accepted and to the best of my knowledge the foregoing is true and accurate.

Name of Authorized Agent

Signature

5/19/15
Receipt Date



3 Barker Drive • Wallingford, CT 06492
(203) 269-8300 • Fax: (203) 269-8600

CT, MA, RI, VT, NH, ME
GENERATORS

EPA New England
1 Congress Street
Boston, MA 02114-2023
(617) 918-1111

New London

E.P.A. AGENCY

NY GENERATORS

EPA Region 2
290 Broadway, 26th Floor
New York, NY 10007-1866
(212) 637-3000

PR138
2697

EMERGENCY RESPONSE
TELEPHONE
#203-269-8300

TK#

ASBESTOS DISPOSAL & DOCUMENTATION FORM

Job Number 155042 P.O. # 67178

Contractor AAIS Corporation

Address PO Box 26066

City West Haven State CT Zip 06516

Telephone Number 203-932-2992

Date Container Del. 5-15-2015 Date of Pickup 6-5-2015

Type of Container 30 Yard

VOLUME 30 CY Friable ☐ Non-Friable ☒
MUST BE IN CUBIC YARDS

Bag ☐ Drum ☐ Wrapped ☐ Other ☒

~~RQ, NA2212, ASBESTOS, 9, PG III~~

GENERATOR/BUILDING OWNER

State of CT Dept of Construction Services

Address 165 Capitol Ave

City Hartford State CT Zip 06106

Phone Number 860 713 5702

GENERATING LOCATION

Crocker Hall Mystic Ed Center

Address 240 Oral School Road

City Mystic State CT Zip 06355

Phone Number

I certify the above named material does not contain free liquid as defined by 40 CFR part 260.10 or any applicable state law, is not a hazardous waste as defined by 40 CFR part 261 or any applicable state law, has been properly described, classified and packaged, and is in proper condition for transportation according to NESHAP standards for asbestos waste disposal found in 40 CFR part 61.150.

Shipper's Certification: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national government regulations.

AUTHORIZED SIGNATURE

[Signature]

Transporter 1:

Name

Address

Telephone #

Driver: _____ Registration #: _____ Date: _____

Signature

State / #

Acknowledgement of receipt of materials.

Transporter 2: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Driver: Charlie Knowles Registration #: 56475N CT Date: 6-8-15

Signature

State / #

Acknowledgement of receipt of materials.

Transporter 3: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Name

Address

Telephone #

Driver: _____ Registration #: _____ Date: _____

Signature

State / #

Acknowledgement of receipt of materials.

Site ☐: Modern Landfill Site ☐: Minerva Enterprises Site ☒: Hakes Landfill Site ☐: _____

Address: 4400 Mount Pisgah Rd. Address: 9000 Minerva S.E. Address: 4376 Manning Ridge Rd. Address: _____

York, PA 17402

Waynesburg, OH 44688

Painted Post, NY 14870

Phone: 717-246-4615 Phone: 330-866-3435 Phone: 607-937-6044 Phone: _____

Certification of receipt of materials covered by this manifest.

I hereby certify that the above named material has been accepted and to the best of my knowledge the foregoing is true and accurate.

6/9/15

Name of Authorized Agent

Signature

Receipt Date

GENERATOR



3 Barker Drive • Wallingford, CT 06492
(203) 269-8300 • Fax: (203) 269-8600

CT, MA, RI, VT, NH, ME
GENERATORS

EPA New England
1 Congress Street
Boston, MA 02114-2023
(617) 918-1111

E.P.A. AGENCY

NY GENERATORS

EPA Region 2
290 Broadway, 26th Floor
New York, NY 10007-1866
(212) 637-3000

PR156
2699

EMERGENCY RESPONSE
TELEPHONE
#203-269-8300

TK#

ASBESTOS DISPOSAL & DOCUMENTATION FORM

Job Number 153042 P.O. # 67178

Contractor AAIS Corporation

Address PO Box 26066

City West Haven State CT Zip 06516

Telephone Number 203-932-2992

Date Container Del 5-18-2015 Date of Pickup 6-15-2015

Type of Container 30 yd

VOLUME 30 CY Friable ☐ Non-Friable ☒
MUST BE IN CUBIC YARDS

Bag ☐ Drum ☐ Wrapped ☐ Other ☒

RQ, NA2212, ASBESTOS, 9, PG III

GENERATOR/BUILDING OWNER

State of CT Dept of Construction Services

Address 165 Capitol Ave

City Hartford State CT Zip 06106

Phone Number 860 713 5702

GENERATING LOCATION

Crocker Hall Mystic Ed Center

Address 240 Oral School Road

City Mystic State CT Zip 06355

Phone Number

I certify the above named material does not contain free liquid as defined by 40 CFR part 260.10 or any applicable state law, is not a hazardous waste as defined by 40 CFR part 261 or any applicable state law, has been properly described, classified and packaged, and is in proper condition for transportation according to NESHAP standards for asbestos waste disposal found in 40 CFR part 61.150.

Shipper's Certification: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national government regulations.

AUTHORIZED SIGNATURE

Transporter 1:

Name

Address

Telephone #

Driver: _____ Registration #: _____ Date: _____

Signature

State / #

Acknowledgement of receipt of materials.

Transporter 2: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Driver: _____ Registration #: 51423A CT Date: 6/15/15

Signature

State / #

Acknowledgement of receipt of materials.

Transporter 3: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Name

Address

Telephone #

Driver: Mike Gauthier Registration #: 45292A CT Date: 6.17.15

Signature

State / #

Acknowledgement of receipt of materials.

Site ☐ Modern Landfill Site ☐ Minerva Enterprises Site ☒ Hakes Landfill Site ☐

Address: 4400 Mount Pisgah Rd. Address: 9000 Minerva S.E. Address: 4376 Manning Ridge Rd. Address: _____

York, PA 17402

Waynesburg, OH 44688

Painted Post, NY 14870

Phone: 717-246-4615 Phone: 330-866-3435 Phone: 607-937-6044 Phone: _____

Certification of receipt of materials covered by this manifest.


I hereby certify that the above named material has been accepted and to the best of my knowledge the foregoing is true and accurate.

Name of Authorized Agent

Signature

Receipt Date

GENERATOR



Barker Drive • Wallingford, CT 06492
(203) 269-8300 • Fax: (203) 269-8600

New London

E.P.A. AGENCY

CT, MA, RI, VT, NH, ME
GENERATORS

EPA New England
1 Congress Street
Boston, MA 02114-2023
(617) 918-1111

NY GENERATORS

EPA Region 2
290 Broadway, 26th Floor
New York, NY 10007-1866
(212) 637-3000

PR143

2698

EMERGENCY RESPONSE
TELEPHONE
#203-269-8300

K#

ASBESTOS DISPOSAL & DOCUMENTATION FORM

Job Number 155042 P.O. # 67178
Contractor AAIS Corporation
Address PO Box 26066
City West Haven State CT Zip 06516
Telephone Number 203-932-2992
Rate Container Del 5-18-2015 Date of Pickup 6-5-2015
Type of Container 30 Yard
VOLUME 30 CY Friable ☐ Non-Friable ☒
MUST BE IN CUBIC YARDS
Bag ☐ Drum ☐ Wrapped ☐ Other ☒
RC, NA2212, ASBESTOS, 9, P2 III

GENERATOR/BUILDING OWNER

State of CT Dept of Construction Services
Address 165 Capitol Ave
City Hartford State CT Zip 06106
Phone Number 860 713 5702

GENERATING LOCATION

Craters Hall Mystic Ed Center
Address 240 Oral School Road
City Mystic State CT Zip 06355
Phone Number _____

Certify the above named material does not contain free liquid as defined by 40 CFR part 260.10 or any applicable state law, is not a hazardous waste as defined by 40 CFR part 261 any applicable state law, has been properly described, classified and packaged, and is in proper condition for transportation according to NESHAP standards for asbestos waste disposal found in 40 CFR part 61.150.

Shipper's Certification: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national government regulations.

AUTHORIZED SIGNATURE

[Signature]

Transporter 1: _____
Name _____ Address _____ Telephone # _____
Driver: _____ Registration #: _____ Date: _____
Signature _____ State / # _____
Acknowledgement of receipt of materials.

Transporter 2: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300
Driver: Bill Roach Registration #: 57230A CT Date: 6/16/15
Signature _____ State / # _____
Acknowledgement of receipt of materials.

Transporter 3: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300
Name _____ Address _____ Telephone # _____
Driver: _____ Registration #: _____ Date: _____
Signature _____ State / # _____
Acknowledgement of receipt of materials.

Site ☐ Modern Landfill Site ☐ Minerva Enterprises Site ☒ Hakes Landfill Site ☐ _____
Address: 4400 Mount Pisgah Rd. Address: 9000 Minerva S.E. Address: 4376 Manning Ridge Rd. Address: _____
York, PA 17402 Waynesburg, OH 44688 Painted Post, NY 14870
Phone: 717-246-4615 Phone: 330-866-3435 Phone: 607-937-6044 Phone: _____

Certification of receipt of materials covered by this manifest.

I hereby certify that the above named material has been accepted and to the best of my knowledge the foregoing is true and accurate.

6/17/15



3 Barker Drive • Wallingford, CT 06492
(203) 269-8300 • Fax: (203) 269-8600

E.P.A. AGENCY

CT, MA, RI, VT, NH, ME
GENERATORS

EPA New England
1 Congress Street
Boston, MA 02114-2023
(617) 918-1111

NY GENERATORS

EPA Region 2
290 Broadway, 26th Floor
New York, NY 10007-1866
(212) 637-3000

2726

EMERGENCY RESPONSE
TELEPHONE
#203-269-8300

TK#

ASBESTOS DISPOSAL & DOCUMENTATION FORM

314962

Job Number 155042 P.O. # 67178

Contractor AAIS Corporation

Address PO Box 26066

City West Haven State CT Zip 06516

Telephone Number 203-932-2992

Date Container Delivered 6-5-2015 Date of Pickup 6-15-2015

Type of Container 30 Yard

VOLUME 30 CY Friable ☐ Non-Friable ☒

MUST BE IN CUBIC YARDS

Bag ☐ Drum ☐ Wrapped ☐ Other ☒

RQ, NA2212, ASBESTOS, 9, PG III

GENERATOR/BUILDING OWNER

State of CT Dept of Construction Services

Address 165 Capitol Ave

City Hartford State CT Zip 06106

Phone Number 860 713 5702

GENERATING LOCATION

Crocker Hall Mystic Eel Center

Address 240 Oral School Road

City Mystic State CT Zip 06355

Phone Number

I certify the above named material does not contain free liquid as defined by 40 CFR part 260.10 or any applicable state law, is not a hazardous waste as defined by 40 CFR part 261 or any applicable state law, has been properly described, classified and packaged, and is in proper condition for transportation according to NESHAP standards for asbestos waste disposal found in 40 CFR part 61.150.

Shipper's Certification: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national government regulations.

AUTHORIZED SIGNATURE

Transporter 1:

Name

Address

Telephone #

Driver: _____ Registration #: _____ Date: _____

Signature

State / #

Acknowledgement of receipt of materials.

Transporter 2: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Driver: [Signature] Registration #: 5142309 Date: 6/15/15

Signature

State / #

Acknowledgement of receipt of materials.

Transporter 3: TransWaste, Inc., 3 Barker Drive, Wallingford, CT 06492 (203) 269-8300

Name

Address

Telephone #

Driver: [Signature] Registration #: 49,663-N Date: 6/18/15

Signature

State / #

Acknowledgement of receipt of materials.

Site ☐ Modern Landfill Site ☒ Minerva Enterprises Site ☐ Hakes Landfill Site ☐

Address: 4400 Mount Pisgah Rd. Address: 9000 Minerva S.E. Address: 4376 Manning Ridge Rd. Address: _____

York, PA 17402

Waynesburg, OH 44688

Painted Post, NY 14870

Phone: 717-246-4615 Phone: 330-866-3435 Phone: 607-937-6044 Phone: _____

Certification of receipt of materials covered by this manifest.

I hereby certify that the above named material has been accepted and to the best of my knowledge the foregoing is true and accurate.

Name of Authorized Agent

Signature

Receipt Date

GENERATOR

APPENDIX J

Drawings

61-22573-0021 T-21029

