

MARTIN COUNTY COURTHOUSE

DOMES + ROOF REPAIR UPDATE



August/September 2021



COPPER DOME RECONSTRUCTION

Copper dome work is nearing completion and scaffolding will be removed from the dome in late August. The copper eagle statues will be installed in mid to late September. Scaffold will then be used to help remove the asbestos containing roofing material, for installation of the new roofing material, and to serve as fall protection until next spring. The goal is to get the majority of the main courthouse roof installed before winter sets in. Due to some material procurement time frames, the main roof will be completed around June of 2022.

Clock restoration is complete and required a dismantling and restoration of each component separately, including the central four-way mechanism, clock frames, machining hour wheel, motion works, name plate, and setting dial (see back). New clock hands, gear hub, and dial assembly were commissioned for the restoration.

NEXT STEPS

- Clock Installation
- Lantern unveiling
- Eagle statue installation
- Exterior masonry repairs
- Main Courthouse roof replacement


Copper mold stamping of the eagle statues.



Top of the new copper dome lantern.



TIMELINE




CLOCK RESTORATION UPDATE

Clock four-way mechanism before restoration.



Clock four-way mechanism after restoration.




Clock nameplate before restoration.



Clock nameplate after restoration.



Setting dial before restoration.



Setting dial after restoration.



QUESTIONS?



Bob Mickelson, Senior Project Manager
Bob.Mickelson@ISGInc.com
507.387.6651



Scott Higgins, County Coordinator
Scott.Higgins@co.martin.mn.us
507.238.3126