

MARTIN COUNTY COURTHOUSE

DOMES + ROOF REPAIR UPDATE



August 2022



HISTORIC RENOVATION


As the dome and roof repairs continue, several recent projects were completed or have progressed related to roof decking, carpentry, copper installation, and masonry. The four copper eagles were installed around the dome. The track system and plywood decking were installed on the roof. All carpentry for the gutter system, pockets at corners of the main roof areas, and gutters behind the balustrades were completed. Copper in the gutters on the west elevation was installed, and portions of the soldered copper flat seam areas were finished. All masonry work is complete. The roofing work is set to be completed at the end of September, and then mechanical systems will be installed.

NEXT STEPS

- Install the west roof flat seam areas
- Install gutter on the east elevation
- Complete roofing work
- Install roof top unit mechanical systems



TIMELINE





CONSTRUCTION UPDATE



COPPER GUTTER SYSTEM

Gutters were installed along building front side using multiple sections of soldered copper to achieve gutter form.



COPPER

Soldered copper flat seam areas



MASONRY

Completed masonry and copper through-wall flashing under ballasters located on the building front side

QUESTIONS?



Bob Mickelson, *Senior Project Manager*
Bob.Mickelson@ISGInc.com
507.387.6651



Scott Higgins, *County Coordinator*
Scott.Higgins@co.martin.mn.us
507.238.3126