

Status and Upcoming News *(Consulte la segunda página para español)*

Work Performed from May 20th – May 31st

Construction of Phase 2 street improvements continued between Wellington Road up to Prince William Street. Improvements included curbs, gutters, sidewalks, and storm sewer. Storm sewer pipes and drainage structures were also installed at the intersection of Liberty Street and Grant Avenue.

Reconstruction of retaining walls between Prince William Street and Liberty Street continued.

Verizon removed decommissioned overhead utility lines between the Public Safety Facility and Prince William Street.



Upcoming Work for June 3rd – June 14th

Construction of street improvements along Grant Avenue to continue in the northbound lanes between Bartow Street and Prince William Street. Reconstruction of retaining walls between Prince William Street and Liberty Street will continue. Installation of storm sewer pipes and drainage structures along the northbound lanes of Grant Avenue will continue between Liberty Street and Prince William Street. The Utility Department will complete the remaining work to provide water service connections for the Van Metre Development between Liberty Street and Wellington Road.

Major Events

4/29/24 Phase 1 is complete, and the work zone has shifted to begin Phase 2.

Traffic Impacts

A three-way stop remains at the intersection of Bartow Street and Grant Avenue. The Byrd Drive closure is to remain in place until June when the proper street signage is installed to guide traffic through the roundabout.

Estado actual y novedades (See first page for English)

Obras realizadas entre el 20 de mayo y el 31 de mayo

La construcción de las mejoras de calle de la Fase 2 continuó entre las calles Wellington y Prince William. Las mejoras realizadas incluyen los bordillos y desagüeros, las aceras y las alcantarillas de aguas pluviales. También instalaron las estructuras de desagüe y alcantarillas de aguas pluviales en la intersección de la calle Liberty y la avenida Grant.

Se continuó la reconstrucción de los muros de contención entre las calles Prince William y Liberty.

La compañía Verizon quitó los cables telefónicos y de Internet elevados desconectados entre el Edificio de la Seguridad Pública y la calle Prince William.



Obras futuras entre el 3 de junio y el 14 de junio

La construcción de las mejoras de calle a lo largo de la avenida Grant continuará en los carriles hacia el norte entre las calles Bartow y Prince William. La reconstrucción de los muros de contención continuará entre las calles Prince William y Liberty. La instalación de las estructuras de desagüe y alcantarillas de aguas pluviales a lo largo de los carriles de la avenida Grant que van hacia el norte va a continuar entre las calles Liberty y Prince William. El Departamento de Servicios Públicos (de agua, electricidad y alcantarillado) va a terminar el resto de las conexiones a los servicios de agua que el desarrollo de viviendas de Van Metre necesita entre las calles Liberty y Wellington.

Eventos principales

El 29 de abril de 2024 La Fase 1 ha terminado y la zona de obras ha cambiado de lugar para comenzar la Fase 2.

Efectos en el tránsito

Una señal de pare en tres direcciones permanece en la intersección de la calle Bartow y la avenida Grant. El cierre de la calle Byrd estará en vigor hasta junio cuando ya está instalada la señalización adecuada para guiar el tránsito por la rotonda de tráfico.