




MIDDLETOWN TOWN COUNCIL MEETING MINUTES

The Middletown Town Council held a special meeting on August 29th 2023.

Drew Cooper and Dan Fountain were absent.

1. Matt Speidel from BFS and Teddy Deahl from Bowen construction presented the Guaranteed Maximum Cost for the sewer project. The cost is 3,767,731. The original estimate was 2,130,000 for construction costs.
2. Dave Wagner asked about bidding the project instead of using the Guaranteed Savings Contract. Matt Speidel responded that, in his opinion, we would not get a bid for a lower price.
3. After discussion about possible alternatives, Dave Wagner requested that Bowen give us a price with 8th street work removed from the project.

There being nothing further brought before the council, the meeting was adjourned.



Clerk-Treasurer