



SHOWER LINER TEST AFFIDAVIT

A shower liner test shall be performed in accordance with section 312.9 - MPC [P2503.6 - MRC] of the State of Michigan Plumbing Code.

Please schedule an in-person test inspection with Delta Charter Township Plumbing Inspector, or return this completed and signed form before Final Approval of the plumbing permit.

The shower pan should be holding water and ready for inspection before the inspector's arrival.

Test Performed By:

Date:

Job Address:

Additional Info:

2021MPC-312.9(MRC-P2503.6) Shower Liner Test:

Where shower floors and receptors are made watertight by the application of materials required by Section **421.5.2**, the completed liner installation shall be tested. The pipe from the shower drain shall be plugged watertight for the test. The floor and receptor area shall be filled with potable water to a depth of not less than 2 inches (51 mm) measured at the threshold. Where a threshold of 2 inches (51 mm) high or greater does not exist, a temporary threshold shall be constructed to retain the test water in the lined floor or receptor area to a level not less than 2 inches (51 mm) deep measured at the threshold. The water shall be retained for a test period of not less than 15 minutes, and there shall not be evidence of leakage.